

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPME)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
 As of JUNE 2026

PMC: DOLORES, EASTERN SAMAR

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b) Funding Source (c) Project Schedule	FINANCIAL STATUS (IN PHP M)							Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
	Output Indicators	Allocation As of Reporting Period	Releases As of Reporting Period	Obligations As of Reporting Period	Disbursements As of Reporting Period	Funding Support (%)	Fund Utilization (%)					(M)	(F)	
REHABILITATION OF BARANGAY ROAD BRGY. 02 POBLACION, DOLORES, EASTERN SAMAR 20% EDF 2026 Rehabilitation of access road to provide convenient and safer access for the public and emergency services	90.00 Meters	1,000,000.00	0	0	0	0%	0%	100%	100%	0.00%	100.00%	7	1	Completed
CONSTRUCTION OF DRAINAGE CANAL WITH CONCRETE COVER REYNALDO STREET, BRGY. 9&11, DOLORES, EASTERN SAMAR 20% EDF 2026 Construction of drainage canal with concrete cover and other scope of work indicated herein	163.10 L.m.	2,000,000.00	1,984,559.65	1,984,559.65	793,823.55	100%	40%	25%	40%	15%	160%	11	1	On-Going
CONSTRUCTION OF LOCAL ROAD BRGY. JAPITAN, DOLORES, EASTERN SAMAR 20% EDF 2026 Construction of Local Road 4 meters Width, 70 meters Length, and 20cm Thickness	70.00 Meters	1,000,000.00	997,647.00	997,647.00	498,823.50	100%	50%	30%	50%	20%	167%	9	1	On-Going

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
As of JUNE 2026

PMC: DOLORES, EASTERN SAMAR

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b) Funding Source (c) Project Schedule	Output Indicators	FINANCIAL STATUS (IN PHP M)						Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
		Allocation As of Reporting Period	Releases As of Reporting Period	Obligations As of Reporting Period	Disbursements As of Reporting Period	Funding Support (%)	Fund Utilization (%)					(M)	(F)	
CONSTRUCTION OF DRAINAGE CANAL WITH COVER CRISOLOGO STREET, BRGY. 9, DOLORES, EASTERN SAMAR EDF 2026 Construction of Drainage Canal with Cover and other scope of works indicated herein	40.00 L.m.	500,000.00	0	0	0	0%	0%	100%	100%	0.00%	100%	7	1	Completed
CONSTRUCTION OF DRAINAGE CANAL WITH COVER SAN CARLOS STREET, BRGY 6, DOLORES, EASTERN SAMAR EDF 2026 Construction of drainage canal with cover and other scope of works indicated herein	40.00 L.m.	500,000.00	0	0	0	0%	0%	80%	80%	0.00%	100%	7	1	On-Going

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPME)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
 As of JUNE 2026

PMC: DOLORES, EASTERN SAMAR

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b) Funding Source (c) Project Schedule	Output Indicators	FINANCIAL STATUS (IN PHP M)						Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
		Allocation As of Reporting Period	Releases As of Reporting Period	Obligations As of Reporting Period	Disbursements As of Reporting Period	Funding Support (%)	Fund Utilization (%)					(M)	(F)	
CONSTRUCTION OF LOCAL ROAD BRGY. 15, DOLORES, EASTERN SAMAR 20% EDF 2026 Construction of access road to provide convenient and safer access for the public and emergency services	30.00 Meters	500,000.00	0	0	0	0%	0%	100%	100%	0.00%	100%	7	1	Completed
CONSTRUCTION OF LOCAL ROAD BRGY. DAMPIGAN, DOLORES, EASTERN SAMAR 20% EDF 2026 Construction of Local Road, 4 meters width and 43 meters in length	43.00 Meters	500,000.00	0	0	0	0%	0%	100%	100%	0.00%	100%	7	1	Completed

Submitted by:
 Designation/ Office:
 Date:


LORENA A. TEGIO

Municipal Accountant/PMC Member
 08 June 2026


Engr. IAN JAY C. CATUDAY
 Engineer I/PMC Member
 June 8, 2026

Noted by:
 Designation:
 Date:


ZALDY R. CARPESO, MD
 Agency Head
 08 June 2026

Note: This form was enhanced based on the existing RPME form and Annual ODA Portfolio Review form Adopted in 2015.