

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
As of 2nd Quarter CY2026

PMC: MUNICIPALITY OF SAN RICARDO

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b)Funding Source (c) Project Schedule	FINANCIAL STATUS (IN PHP M)							Target to Date	Actual Accomplishme nt to Date	Slippage	Performance	Employment Generated		Remarks
	Output Indicators	Allocation	Releases	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)					(M)	(F)	
		As of Reporting Period	As of Reporting Period	As of Reporting Period	As of Reporting Period									
Construction of ECCD at Barangay Inolinan Funding Source: GAA 2025 Project Schedule: Start Date: March 19, 2026 Finish: July 13, 2026	1 Unit, fully furnish ECCD Building with Complete facilities and amenities	3,000,000.00	-	-	-	N/A	0%	91%	91%	0%	Project is on-going as planned with full compliance to targets, budget, and timeline.	20	N/A	Project successfully implemented and fully within the scheduled target accomplishment; no issues encountered.

Submitted by:
Designation/Office:
Date:

ISIDRO L. MESIAS JR.

PMC Chairperson/PB Camang

June 28, 2026

Noted by:

DR. FEMILYN S. DOMINGO

Agency Head/Municipal Mayor