



Republic of the Philippines
Province of Southern Leyte
MUNICIPALITY OF SILAGO



PROJECT MONITORING COMMITTEE (PMC)

MINUTES OF THE MEETING OF THE PROJECT MONITORING COMMITTEE) OF THE MUNICIPALITY OF SILAGO, SOUTHERN LEYTE HELD ON JUNE 09, 2026 AT 1: 00 AM, AT VIAJEROS HOTEL AND RESTO.

PRESENT:

ENGR. EUTQUIO R. BELOY
MR. DANILO P. TAGGET
MR. DENNIS C. PADOLINA
MRS. MARILYN DALUMPINES
ARCHITECT CHARITY MATE
ENGR. RUBY G. ANSALE
HON. ROGELIO C. ALIPIO
MRS. MARILYN DALUMPINES

PMC SECRETARIAT / MPDC
PMC MEMBER/CSO
PMC VICE-CHAIRPERSON
PMC/CSO
MUN. PLANNING 1
ASSISTANT ENGR.
PMC CHAIRPERSON
CSO/PMC MEMBER

ABSENT ;

ENGR. BERNIE DEMIAO
HON. DANNY RAMA
HON. ROLANDO P. PAMUGAS
HON. DEWAH A. POTOL

ENGR. 1
PMC MEMBER / PUNONG BRGY, TUBOD
PMC MEMBER/ PUNONG BRGY. MERCEDES
PMC MEMBER/ PUNNG BARANGAY , TUBA-ON

PRESENTATION OF AGENDA

:PMC Chairman

1. Joint site inspection on various implemented infrastructure projects.
2. Presentations on the findings, comments and recommendations project.

CALL TO ORDER

After the actual joint inspection, The meeting of PMC was called to order by the Presiding Officer Hon. Rogelio C. Alipio at 1:00 o clock in the afternoon.

BUSINESS OF THE DAY

- **Projects Inspection**

- **COMPLETION OF THE REMAINING OF SILAGO YOLANDA PERMANENT HOUSING PROJECT.**
- **TUNNEL VENT POULTRY (BUILDING 2)**
- **CONSTRUCTION OF WHALE BONE MUSEUM**
- **CONSTRUCTION OF MULTI-PURPOSE SITIO LO-OK, MERCEDES**
- **CONSTRUCTION OF NATIONAL DEVELOPMENT CHILD CENTER (NCDC)**
- **CONSTRUCTION OF NEW MUNICIPAL BUILDING**
- **CONSTRUCTION OF ACCESS ROAD TO THE PROPOSED MUNICIPAL DEMO FARM**
- **CONSTRUCTION OF LUPON BUILDING (PHASE 2)**

CONSTRUCTION OF TUNNEL VENT POULTRY (BUILDING 2) The project is already about 75 percent accomplished. However, the roof at the front part of the building has not yet been installed, and the flooring is also not fully completed. According to one of the workers, the delay is mainly because materials are often unavailable, and also no Project Billboard.

- **COMPLETION OF THE REMAINING OF SILAGO YOLANDA PERMANENT HOUSING PROJECT.** total of 20 units have already been turned over, and there are beneficiaries whose names are already listed. However, the units have not yet been occupied because electricity is still under installation and water connections are also not yet available. The remaining units are still under construction, as the project is not yet 100 percent completed.
- **CONSTRUCTION OF WHALE BONE MUSEUM.** The project is about 70% accomplished and still on-going construction . Workers and Materials present at site , and the project billboard is not updated.
- **CONSTRUCTION OF MULTI-PURPOSE SITIO LO-OK, MERCEDES.** The project remains at 65% completion, and no workers were present during the project inspection. The steel trusses need to be replaced because they are already rusting ,but not all of the trusses need replacement, but there are portions that are no longer safe because the rust has already eaten through the steel.
- **CONSTRUCTION OF NATIONAL DEVELOPMENT CHILD CENTER (NCDC).** The project is ongoing and currently 75% completed. However, there has been a conversion of materials — instead of using steel trusses, wood is being used. This means the original plan for materials has not been followed 100%. The foreman said that the engineer allowed the materials to be changed — instead of using steel, wood will be used.
- **CONSTRUCTION OF NEW MUNICIPAL BUILDING.**The project is no on-going development /no activity .

➤ **CONSTRUCTION OF LUPON BUILDING (PHASE 2)**

The project is on-going at 70% completion, workers and materials on site, no plans at site, one area stock room or toilet.

➤ **CONSTRUCTION OF ACCESS ROAD TO THE PROPOSED MUNICIPAL DEMO FARM**

The access road to the Municipal Demo Farm is 100% completed.

OTHER MATTERS:


LPMC V-CHAIRPERSON DENNIS PADOLINA suggested to make a resolution that all contractors of projects inspected by the municipal Project Monitoring Committee (PMC) to install the required project billboards and directing contractors of delayed Projects to expedite implementation to avoid the imposable penalties under their respective contracts.


LPMC MEMBERS agreed the suggested resolution of LPMC VICE CHAIRPERSON DENNIS PADOLINA.

Since there is no other recommendation of all the implemented projects. It was then moved by PMC Member Hon. Dewah A. PotoI and seconded by Hon. Santos Labrador.

❖ **ADJOURNMENT**

There is no further business, the meeting was adjourned at 2:00 o'clock in the afternoon through the motion of PMC Member Danilo Tagget and duly seconded Masse


Attested; HON. ROGELIO C. ALIPIO
PMC CHAIRPERSON
LNB PRES/PUNONG BRY. SUDMON


ENGR. EUTQUIO R. BELOY JR.
MPDO/PMC Secretariat