

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
 As of JUNE 2026(2ND Quarter)

PMC: SILAGO

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendations
				Target	Actual	Slippage			
COMPLETION OF THE REMAINING OF SILAGO YOLANDA PERMANENT HOUSING PROJECT.	POB.DIST.2	MEO	NHA	100%	60% Accomplished /on-going construction		NO ISSUE	PMC	
TUNNEL VENT POULTRY (Building 2)	PUNTANA	MEO	LBP	100%	60% Accomplished /on-going construction		The project billboard should display on the site .	PMC	Inform the contractor that the Project billboard should posted on site.
CONSTRUCTION OF WHALE BONE MUSEUM	POB.DIST.1	MEO		100%	30% Accomplished /on-going construction		NO ISSUE	PMC	
CONSTRUCTION OF NEW MUNICIPAL BUILDING	POB.DIST.1	MEO	DPWH	100%			NO ACTIVITY	PMC	Send a letter to the Implementing Agency inquiring about the exact date the project started.
CONSTRUCTION OF MULTI-PURPOSE AT SITIO LO-OK, MERCEDES	MERCEDES	MEO	20% Dev.	100%	65% Accomplished /on-going construction		NO ISSUE	PMC	
CONSTRUCTION OF NATIONAL CHILD DEVELOPMENT CENTER (NCDC)	Pob. Dist 1	MEO	trust fund	100%	on-going site lay out for Building		85% ACCOMPLISHMENT	PMC	
CONSTRUCTION OF COMMERCIAL BUILDING 3 (PHASE1)			20% dev.		for implementation			PMC	
CONSTRUCTION OF ACCESS ROAD TO THE PROPOSED MUNICIPAL DEMO FARM	TUBOD	MEO		100%	COMPLETED		NO ISSUE	PMC	

Approved by:

Noted by:

Submitted by:
 Designation/ Office:
 Date:

ENGR. EUTQUIO R. BELOY JR.
 PMC Secretariat

HON. ALIPIO C. ALIPIO
 PMC CHAIRPERSON

HON. LEMUEL P. HONOR
 AGENCY HEAD

Note: This form was enhanced based on the existing RPMES form and Annual ODA Portfolio Review form Adopted in 2015.