

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)


PROJECT INSPECTION REPORT

As of JUNE 09, 2026 (2ND Quarter)

PMC: SILAGO

Name of Project/ Program Components	Location	Implementing Agency	Date of Project Inspection	Major Findings	Issues	Action Taken/ Recommendations
COMPLETION OF THE REMAINING OF SILAGO YOLANDA PERMANENT HOUSING PROJECT.	POB.DIST.2	MEO	JUNE 09, 2026	60% Accomplished /on-going construction	no issues	
TUNNEL VENT POULTRY (BUILDING 2)	PUNTANA	MEO	JUNE 09, 2026	60% Accomplished /on-going construction	no project billboard	post the project billboard
CONSTRUCTION OF WHALE BONE MUSEUM	Pob. Dist.1	MEO	JUNE 09, 2026	30% Accomplished /on-going construction	no issues	
CONSTRUCTION OF MULTI-PURPOSE AT SITIO LO-OK MERCEDES	MERCEDES	MEO	JUNE 09, 2026	30% Accomplished /on-going construction	no issues	
CONSTRUCTION OF NEW MUNICIPAL BUILDING	Pob. Dist.1	MEO	JUNE 09, 2026	no on-going development	no activity	Send a letter to the Implementing Agency inquiring about the exact date the project started
CONSTRUCTION OF NATIONAL CHILD DEVELOPMENT CENTER (NCDC)	Pob. Dist 1	MEO	JUNE 09, 2026	85% Accomplished /on-going construction	no issues	
CONSTRUCTION OF ACCESS ROAD TO THE PROPOSED MUNICIPAL DEMO FARM	Tubod	MEO	JUNE 09, 2026	100% Accomplished	no issues	
CONSTRUCTION OF LUPON BUILDING (PHASE2)	MERCEDES	DPWH	JUNE 09, 2026	70% Accomplishment	no issues	
CONSTRUCTION/INSTALLATION OF SOLAR POWERED LED ROADWAY LIGHTINGS MUNICIPAL WIDE	MUNICIPAL WIDE		JUNE 09, 2026	Foundation Concreting		

Submitted by:
Designation/ Office:
Date:


EUTQUIO R. BELOY JR.
PMC SECRETARIAT


Approved by: ROGELIO ALIPIO
PMC CHAIRMAN

Noted by: HON. LEMUEL P. HONOR
Agency Head

Note: This is a new form based on the existing RPMES forms Adopted in 2015.