

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)

PROJECT INSPECTION REPORT

As of SEPTEMBER 09, 2026 (3RD Quarter)


PMC: SILAGO

Name of Project/ Program Components	Location	Implementing Agency	Date of Project Inspection	Major Findings	Issues	Action Taken/ Recommendations
COMPLETION OF THE REMAINING OF SILAGO YOLANDA PERMANENT HOUSING PROJECT	POB.DIST.2	MEO	SEPT. 09, 2026	80% Accomplished /on-going construction	difficulty of water supply in units located on higher ground.	Request the implementing agency/contractor to conduct a technical assessment of the water supply concern.
TUNNEL VENT POULTRY (BUILDING 2)	PUNTANA	MEO	SEPT. 09, 2026	85% Accomplished /on-going construction	no issues	
CONSTRUCTION OF WHALE BONE MUSEUM	Pob. Dist.1	MEO	SEPT. 09, 2026	75% Accomplished /on-going construction	no issues	
CONSTRUCTION OF MULTI-PURPOSE AT SITIO LO-OK MERCEDES	MERCEDES	MEO	SEPT. 09, 2026	100% Accomplished	no issues	
CONSTRUCTION OF NEW MUNICIPAL BUILDING	Pob. Dist.1	MEO	SEPT. 09, 2026	15 % / Excavation Works is On-Going	slow progress and lack of on-site contractor supervision.	Coordinate with the Implementing Agency to ensure the timely implementation of the remaining construction activities and adequate site supervision
CONSTRUCTION OF NATIONAL CHILD DEVELOPMENT CENTER (NCDC)	Pob. Dist 1	MEO	SEPT. 09, 2026	98% Accomplished /on-going construction	minor cracks on portions of the flooring	Coordinate w/ the implementing office and/or contractor to inspect and assess the affected portions of the flooring and undertake the necessary corrective measures to ensure the quality, durability, and proper completion of the project.
CONSTRUCTION OF ACESS ROAD TO THE PROPOSED MUNICIPAL DEMO FARM	Tubod	MEO	SEPT. 09, 2026	100% Accomplished	no issues	
CONSTRUCTION OF LUPON BUILDING (PHASE2)	MERCEDES	DPWH	SEPT. 09, 2026	85% Accomplished	no issues	
CONSTRUCTION/INSTALLATION OF SOLAR POWERED LED ROADWAY LIGHTINGS MUNICIPAL WIDE	MUNICIPAL WIDE	MEO	SEPT. 09, 2026	95% Accomplished /on-going	no issues	
CONSTRUCTION OF FARM TO MARKET ROAD IN BRGY. BALAGAWAN	BALAGAWAN	MEO	SEPT. 09, 2026	85% Accomplished /on-going	no issues	

Submitted by:
Designation/ Office:
Date:


EUTQUIO R. BELOY JR.
PMC SECRETARIAT

Approved by: 
HON. ROGELIO C. ALIPIO
PMC CHAIRMAN

Noted by: 
HON. LEMUEL P. HONOR
LCE