

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPME)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
As of March 31, 2026 (1st Quarter)

PMC: TOMAS OPPUS

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b) Funding Source (c) Project Schedule	Output Indicators	FINANCIAL STATUS (IN PHP M)						Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
		Allocation As of Reporting Period	Releases As of Reporting Period	Obligations As of Reporting Period	Disbursements As of Reporting Period	Funding Support (%)	Fund Utilization (%)					(M)	(F)	
Construction of River Control at Brgy. Tinago Phase II		1,077,679.48	1,075,355.86	1,075,355.86	1,075,355.86	100%	100%	100%	100%		100%	12		
20% EDF FY 2025														
December 2, 2025- February 5, 2026														
Improvement of Felicity Dream Square		2,500,000.00	2,304,250.00	2,304,250.00	2,304,250.00	100%	100%	100%	100%		100%	12		
20% EDF FY 2025														
January 6, 2026-March 31, 2026														
Surfacing of Access Road to Slaughter House - Barangay Cambite		500,000.00	499,122.75	499,122.75	499,122.75	100%	100%	100%	100%		100%	10		
20% EDF FY 2025														
December 22, 2025- February 16, 2026														
Road Concreting of Farm to Market Road - Brgy. Anahawan		2,000,000.00												
20% EDF FY 2026														
Post-Qualification Stage														
Road Concreting of Farm to Market Road - Brgy. Hugpa		2,000,000.00												
20% EDF FY 2026														
Post-Qualification Stage														
Establishment of Municipal Memorial Park		40,000,000.00	39,972,018.23	5,995,802.73	5,995,802.73	100%	100%	20%	20%		20%	12		
TRUST FUND														
Mach 20, 2025-July 26, 2026														

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPME)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
 As of March 31, 2026 (1st Quarter)

PMC: TOMAS OPPUS

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b) Funding Source (c) Project Schedule	FINANCIAL STATUS (IN PHP M)							Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
	Output Indicators	Allocation	Releases	Obligations	Disbursements	Funding Support	Fund Utilization							
		As of Reporting Period	As of Reporting Period	As of Reporting Period	As of Reporting Period	(%)	(%)					(M)	(F)	
Construction of Multi-Purpose for Child Development Center in Brgy. Mag-ata, Tomas Oppus		3,000,000.00	2,431,752.30	1,021,335.97	1,021,335.97	100%	100%	70%	70%		70%	8		
TRUST FUND														
February 19, 2026- April 20, 2026					-									
Construction of Multi-Purpose for Child Development Center in Brgy. Biasong, Tomas Oppus		3,000,000.00	2,436,752.30	804,125.26	804,125.26	100%	100%	50%	50%		50%	8		
TRUST FUND					-									
February 19, 2026- April 20, 2026														

Submitted by:
 Designation/ Office:
 Date:


DANILO F. GUMANIT
 PMC Chairperson

Noted by:


ROD WAN CUARES PANO
 Municipal Mayor

Note: This form was enhanced based on the existing RPME form and Annual ODA Portfolio Review form Adopted in 2015.