

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of June 30, 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE 1)	Provincial Government of Biliran	1-26-2026	4-26-2026	Social Services	Local Development Fund	PLGU Biliran	4,997,467.21	4,997,467.21	4,997,467.21	4,997,467.21	-	100%	0%	100.00%	100.00%	0.00%	16	1	
CONSTRUCTION OF MULTI-PURPOSE BUILDING (PHASE 1)	Provincial Government of Biliran	1-26-2026	5-4-2026	Social Services	Local Development Fund	PLGU Biliran	3,997,920.28	3,997,920.28	3,997,920.28	3,997,920.28	-	100%	0%	100%	100.00%	0.00%	14	0	
IMPROVEMENT OF OIL MILL BUILDING	Provincial Government of Biliran	1-26-2027	4-21-2026	Social Services	Others	PLGU Biliran	1,997,219.72	1,997,219.72	1,997,219.72	1,997,219.72	-	100%	0%	100%	100.00%	0.00%	13	0	

Prepared by:	EnP. ROSSANA E. GOMEZ	Approved by:	HON. ROGERIO A. ESPINA, MD., FPOA
Designation/Office:	PPDC/PPMC Secretariat		Governor's PPMC Chairperson
Date:	June 30, 2026	Date:	June 30, 2026