

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of September 29, 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
CONSTRUCTION OF ONE (1) UNIT TWO (2) STOREY, SIX (6) CLASSROOMS SCHOOL BUILDING WITH BUNDLED SCHOOL FURNITURES	Provincial Government of Biliran	07-20-2026	03-16-2027	Social Services	Others	DepEd	21,909,269.42	21,909,269.42	21,909,269.42	21,909,269.42	4,942,510.60	100%	23%	21.67%	22.56%	0.89%	20	0	
Prepared by:	EnP. MOSSANA E. GOMEZ									Approved by:	HON. ROGERIO L. ESPINA, MD., FPOA								
Designation/Office:	PPMC/PPMC Secretariat										Governor/PPMC Chairperson								
Date:	September 29, 2026									Date:	September 29, 2026								