

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
 As of March 2026 (Quarterly)

PMC: EASTERN SAMAR

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b) Funding Source (c) Project Schedule	Output Indicators	FINANCIAL STATUS (IN PHP M)						Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
		Allocation As of Reporting Period	Releases As of Reporting Period	Obligations As of Reporting Period	Disbursements As of Reporting Period	Funding Support (%)	Fund Utilization (%)					(M)	(F)	
Construction of Farm-to-Market Road in Oras, Eastern Samar at Brgy. Dalid-Brgy. Bagacay	Portland Cement Concrete Pavement (PCCP)	Php. 30,000,000.00	Php. 29,969,990.47	Php. 29,969,990.47	Php. 29,969,990.47	100%	99.89%	100%	100%	0%	On Time	20	0	Project completed

Submitted by:
 Designation/ Office:
 Date:

ENGR. SIXTO L. LIMBAUAN JR.
 PMC Chairperson
 26-Mar-26

Noted by:

HON. RALPH VINCENT M. EVARDONE
 Governor

Inspected by:

ENGR. SANITO B. YAO
 LPMC Member

ENGR. LEMUEL P. ART
 LPMC Member

ARCH. ARNULFO B. DOTINGCO
 LPMC Member

ENGR. EDEN PAUL OCSEMIA
 LPMC Member

ENGR. TRIXIE ANN B. AMOYAN
 LPMC Focal- DILG ESPO

ENGR. MARJORIE C. CAPONES
 Engineer II-DILG ESPO