

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of 3RD QUARTER 2026

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Road Concreting at Guimbaolbot Ave., Brgy. 9-A, Guiuan, Eastern Samar	MLGU	10-Feb-26	28-Apr-26	Social Services	Local Development Fund	MLGU	4,000,000.00	4,000,000.00	4,000,000.00	3,995,223.26	3,995,223.26	100	99.8805815	100	100	0			
Constuction of Drainage System at San Francisco St., Brgy. 9-A, Guiuan, Eastern Samar	MLGU	10-Feb-26	10-May-26	Social Services	Local Development Fund	MLGU	4,000,000.00	4,000,000.00	4,000,000.00	2,807,048.24	2,807,048.24	100	70.176206	100	100	0			
Construction of Multi-Purpose Hall at Sulangan National High School, Brgy Sulangan, Guiuan, Eastern Samar	MLGU	29-May-26	25-Sep-26	Social Services	Local Development Fund	MLGU	5,000,000.00	5,000,000.00	5,000,000.00	1,508,043.38	1,508,043.38	100	30.1608676	90	90	0			
Construction of Multi-Purpose Hall at Suluan Integrated School, brgy. Suluan, Guiuan, Eastern Samar	MLGU	7-May-26	23-Sep-26	Social Services	Local Development Fund	MLGU	5,000,000.00	5,000,000.00	5,000,000.00	1,474,067.30	1,474,067.30	100	29.481346	90	90	0			
Construction of Multi-Purpose Hall at Brgy. 04, Guiuan, Eastern Samar	MLGU	8-May-26	5-Aug-26	Social Services	Local Development Fund	MLGU	4,000,000.00	4,000,000.00	4,000,000.00	-	-	100	0	60	60	0			

Submitted by:	 ARMANDO P. GAPATE	Approved by:	 EDITHA G. MARINI
Designation/Office:	LPMC Focal Person		LPMC Chairperson
Date:		Date:	