

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
as of 3rd Quarter of 2026

PMC: MUNICIPALITY OF ALMERIA

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b)Funding Source (c) Project Schedule	FINANCIAL STATUS (IN PHP M)							Target to Date	Actual Accomplishme nt to Date	Slippage	Performance	Employment Generated		Remarks
	Output Indicators	Allocation	Releases	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)					(M)	(F)	
		As of Reporting	As of Reporting	As of Reporting	As of Reporting									
A. Reblocking of Brgy. Road B. Local Development Fund C. 06-30-2026		1,500,000.00	0	0	0	0	0	08/10/2026	100.00%	0%		20		
A. Construction of foot Road Going to Lower Caucab B. Local Development Fund C. 07-08-2026		500,000.00	0	0	0	0	0	08/08/2026	100.00%	0%		12		
A. Construction of Two Storey Multipurpose Building Phase I B. Local Development Fund C. 06-30-2026		2,000,000.00	0	0	0	0	0	09-16-2026	100.00%	0%		15		
A. Construction of Seawall B. Local Development Fund C. 06-30-2026		500,000.00	0	0	0	0	0	09-29-2026	100.00%	0%		10		

Submitted by: 
 Designation/ Office: DANTE S. CAIRO
 Date: PMC Chairperson
September 14, 2026

Noted by: 
MAMA B. SALE
 Agency Head

Note: This form was enhanced based on the existing RPMES form and Annual ODA Portfolio Review form Adopted in 2015.