

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
As of Month Year (Quarterly)

PMC: ORAS

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b)Funding Source (c) Project Schedule	FINANCIAL STATUS (IN PHP M)							Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
	Output Indicators	Allocation	Releases	Obligations	Disbursements	Funding Support (%)	Fund Ututilization (%)					(M)	(F)	
		As of Reporting Period	As of Reporting Period	As of Reporting Period	As of Reporting Period									
1. Construction of Farm-to-Market Road at Brgy. Nadacpan, Oras, Eastern Samar		₱ 2,500,000.00	₱ 2,500,000.00	₱ 2,495,115.01	₱ 2,495,115.01			95%	95%	0	On Schedule	15	2	On-going
2. Construction of 2-storey Health Station at Brgy. Nadacpan, Oras, Eastern Samar		₱ 5,000,000.00	₱ 2,500,000.00	₱ 4,989,500.00	₱ 4,989,500.00			100%	100%	0	On Schedule	N/A	N/A	Completed

Submitted by: Engr. Norina P. Dag-um
Designation/ Office: LPMC Secretariat
Date: September 30, 2026

Noted by: Hon. Roy C. Ador
Agency Head