

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
As of September CY 2026 (Quarterly)

PMC: QUINAPONDAN EASTERN SAMAR

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b)Funding Source (c) Project Schedule	FINANCIAL STATUS (IN PHP M)							Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
	Output Indicators	Allocation	Releases	Obligations	Disbursements	Funding Support (%)	Fund Utuilization (%)					(M)	(F)	
		As of Reporting Period	As of Reporting Period	As of Reporting Period	As of Reporting Period									
Construction of Public Market and Transport Terminal (Phase 1)	Public Market and Transport Terminal (Phase 1) constructed	97,725,125.00	51,896,193.43	49,413,876.74	51,896,193.43		100.00		100.00%		One span of glass panel was broken at canopy	41	1	Remove and replace the broken Glass of canopy. Contractor to attest the recurrence of broken glass.
Construction Multi-purpose/ Early Childhood Development Center	1 ECDC building	2,997,432.03							100%					Completed
Improvement and Reblocking of Damaged Municipal Roads (Brgy. 2)	Municipal roads improved	498,000.00							100%					Completed
Construction of Slaughterhouse Category 1 (Phase 3)	Slaughterhouse Phase 3 constructed	2,000,000.00												For procurement
Construction of Slope Protection / Flood control		998,865.00							100%					Completed

Submitted by: JOSE L. DIANGZON
 Designation/ Office: PMC Chairperson
 Date: September, 25, 2026

Noted by HON. LEO JASPER M. CANDIDO
 Agency Head

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
As of September CY 2026 (Quarterly)

PMC: QUINAPONDAN EASTERN SAMAR

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b)Funding Source (c) Project Schedule	FINANCIAL STATUS (IN PHP M)							Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
	Output Indicators	Allocation	Releases	Obligations	Disbursements	Funding Support (%)	Fund Utulization (%)					(M)	(F)	
		As of Reporting Period	As of Reporting Period	As of Reporting Period	As of Reporting Period									
Construction of Public Market and Transport Terminal (Phase 1)	Public Market and Transport Terminal (Phase 1) constructed	97,725,125.00	51,896,193.43	49,413,876.74	51,896,193.43		100.00		100.00%		One span of glass panel was broken at canopy	41	1	Remove and replace the broken Glass of canopy. Contractor to attest the recurrence of broken glass.
Construction Multi-purpose/ Early Childhood Development Center	1 ECDC building	2,997,432.03							100%					Completed
Improvement and Reblocking of Damaged Municipal Roads (Brgy. 2)	Municipal roads improved	498,000.00							100%					Completed
Construction of Slaughterhouse Category 1 (Phase 3)	Slaughterhouse Phase 3 constructed	2,000,000.00												For procurement
Construction of Slope Protection / Flood control		998,865.00							100%					Completed

Submitted by: JOSE L. DIANGZON
 Designation/ Office: PMC Chairperson
 Date: September 25, 2026

Noted by HON. LEO JASPER M. CANDIDO
 Agency Head