

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of September 2026

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Completion of Caridad Mangrove Boardwalk	Salcedo, Eastern Samar	Municipality of Salcedo, E. Samar	24.12	0	0	0	none			Project Not yet started	none	none	N	
Improvement of Bagtong to Alog Road (Phase 1)	Salcedo, Eastern Samar	Municipality of Salcedo, E. Samar	0.00	0	0	0	none			Project Not yet started	none	none	N	
Completion of Emergency Operation Center	Salcedo, Eastern Samar	Municipality of Salcedo, E. Samar	0.00	0	0	0	none			Project Not yet started	none	none	N	
Installation of Solar Streetlights along Municipal Roads (Phase 1)	Salcedo, Eastern Samar	Municipality of Salcedo, E. Samar	93.06	100	100	0	none			LPMC Inspection / Engineering & Accounting Office	none	none	N	
Completion of Concrete Road to SLF	Salcedo, Eastern Samar	Municipality of Salcedo, E. Samar	54.75	0	0	0	none			Project Not yet started	none	none	N	
Improvement/Expansion of Salcedo Municipal Water System	Salcedo, Eastern Samar	Municipality of Salcedo, E. Samar	0.00	0	0	0	none			Project Not yet started	none	none	N	
Improvement of Salcedo Boulevard (Pob. 7 & 2) Phase 1	Salcedo, Eastern Samar	Municipality of Salcedo, E. Samar	0.00	0	0	0	none			Project Not yet started	none	none	N	
Concreting of Local Road in Brgy. Buabua to Alog	Salcedo, Eastern Samar	Municipality of Salcedo, E. Samar	100.00	100	100	0	2 months delayed		Current	Engineering & Accounting Office	review	approval	N	
						0								
						0								
						0								
						0								
						0								
						0								
						0								
						0								

Submitted by:	XANDOZ D. BALONDO	Approved by:	ATTY. MELCHOR L. MERGAL
Designation/Office:	LPMC SECRETARIAT	Designation/Office:	Municipal Mayor
Date:	September, 2026	Date:	September 14, 2026