

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
2ND QUARTER OF MAY 2026

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Construction of Concrete Pathway of Barangay Anibongon, Abuyog, Leyte	Brgy. Loyonsawang, Abuyog, Leyte	Municipality of Abuyog	0	52	100	48								
Construction/ Installation of Solar Street Lights of Barangay Anibongon, Abuyog, Leyte	Brgy. Loyonsawang, Abuyog, Leyte	Municipality of Abuyog	0	65	100	35								

														
Submitted by:	ELINOR A. BUG-ATAN								Approved by:	Hon. FELICITO V. TOPIA				
Designation/Office:	LPMC Secretariat									LPMC Chairperson				
Date:	MAY 29, 2026								Date:	MAY 29, 2026				