

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
PROJECT INSPECTION REPORT
2ND QUARTER OF MAY 2026

Program/Project Title	Total Program/Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
Construction of Concrete Pathway of Barangay Anibongon, Abuyog, Leyte	₱1,000,000.00	Brgy. Loyonsawang, Abuyog, Leyte	Municipality of Abuyog	26/05/2026	> starting Date: 04/22/2026 End Date: 06/28/2026 >Contract Amount: Php 998,000.00 >Physical Status: 100%, >Financial Status: 0%	N/A	N/A	N/A	N/A
Construction/ Installation of Solar Street Lights of Barangay Anibongon, Abuyog, Leyte	₱1,000,000.00	Brgy. Loyonsawang, Abuyog, Leyte	Municipality of Abuyog	26/05/2026	> starting Date: 03/26/2026 End Date: 04/14/2026 >Contract Amount: Php 998,500.00 >Physical Status: 100%, >Financial Status: 0%	N/A	N/A	N/A	N/A

Submitted by:	 ELINOR A. BUG-ATAN	Approved by:	 Hon. FELICITO V. TOPIA
Designation/Office:	LPMC Secretariat	Designation/Office:	LPMC Chairperson
Date:	MAY 29, 2026	Date:	MAY 29, 2026