

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Construction of Concrete Pathway of Barangay Anibongon, Abuyog, Leyte	Municipality of Abuyog	22-Apr-26	28-Jun-26		20% EDF	LGU	₱1,000,000.00	₱1,000,000.00	₱998,000.00	₱998,000.00	0	100	0	100	100	0	12	3	DONE
Construction/ Installation of Solar Street Lights of Barangay Anibongon, Abuyog, Leyte	Municipality of Abuyog	26-Mar-26	14-Apr-26		20% EDF	LGU	₱1,000,000.00	₱1,000,000.00	₱998,500.00	₱998,500.00	0	100	0	100	100	0	8	2	DONE
 Submitted by: ELINOR A. BUGATAN Designation/Office: LPMC Secretariat Date: June 22, 2026  Approved by: Hon. FELICTO V. TOPIA LPMC Chairperson Date: June 22, 2026																			