

PRIORITY PROGRAMS/ PROJECTS TO BE MONITORED
For CY 2026

PMC: ABUYOG, LEYTE

Name of Program/ Project	Project Cost	Location	Fund Source	Implementing Agency	Schedule (1st, 2nd, 3rd & 4th Quarter)
Construction of One Unit Classroom Building	1,000,000.00	Brgy San Francisco, Abuyog, Leyte	20% EDF	MEO - LGU	4th Quarter
Construction/Installation of Solar Streetlight	1,000,000.00	Brgy San Francisco, Abuyog, Leyte	20% EDF	MEO - LGU	3rd Quarter/Completed
Constrcution of Barangay Road	1,000,000.00	Brgy. Tib-o, Abuyog, Leyte	20% EDF	MEO - LGU	4th Quarter
Construction of Evacuation Center - Phase III	1,000,000.00	Brgy. Tib-o, Abuyog, Leyte	20% EDF	MEO - LGU	4th Quarter
Construction of Concrete Pathway	1,000,000.00	Brgy. Anibongon, Abuyog, Leyte	20% EDF	MEO - LGU	2nd Quarter/Completed
Construction/Installation of Solar Streetlight	1,000,000.00	Brgy. Anibongon, Abuyog, Leyte	20% EDF	MEO - LGU	2nd Quarter/Completed
Construction of Concrete Pathway	1,000,000.00	Brgy. Nebga, Abuyog, Leyte	20% EDF	MEO - LGU	3rd Quarter/Completed
Construction of Concrete Foot Bridge	1,000,000.00	Brgy. Nebga, Abuyog, Leyte	20% EDF	MEO - LGU	4th Quarter
Construction of Abuyog Traffic Management Group (ATMG) Building	2,000,000.00	Brgy. Loyonsawang, Abuyog, Leyte	20% EDF	MEO - LGU	4th Quarter
Repair/Rehabilitation of Municipal Slaughterhouse	1,000,000.00	Brgy. Bunga, Abuyog, Leyte	20% EDF	MEO - LGU	4th Quarter


Prepared by:


ELINOR A. BUG-ATAN
PMC Secretariat

Approved:


FELICITO V. TOPIA
PMC Chairperson

Noted by:



Hon. LEMUEL GIN K. TRAYA
LCE

**LOCAL PROJECT MONITORING COMMITTEE (LPMC)
MONITORING AND EVALUATION PLAN
For CY 2026**

PMC:

Description of Indicators	Baseline Data (Y0)	Target Values (2026)				Sources of Data	Method of Data Collection	Timing/ Frequency	Unit/ Person Responsible to Collect	Unit/ Person Responsible to Report
		1st Quarter	2nd Quarter	3rd Quarter	4th Quarter					
CONSTRUCTION OF CONCRETE PATHWAY of Barangay Anibongon Abuyog Leyte	No existing pathway		CLEARING AND GRUBBING 555 SQUARE METERS			Project Documents, Inspection Report (SWA) of MEO,	Review of Documents, Site Inspection,	Quarterly	LPMC Secretariat	LPMC Chairman and Members
OUTPUT	Vegetative area		INSTALLATION OF 2PCS PIPE CULVERTS AND STORM DRAINS							
BILLBOARD/SIGNAGES	No Embankment/		BACKFILL 49.95 CUBIC METERS							
CLEARING AND GRUBBING	Backfill-aggregate base coarse		CONCRETE POURING 333 SQUAREMETERS							
AGGREGATE BASE COURSE	No PCCP									
PORTLAND CEMENT CONCRETE PAVEMENT	No Project									
PIPE CULVERTS AND STORM DRAINS	Billboard									
	No Drainage									
	Canal									
CONSTRUCTION/INSTALLATION OF SOLAR STREET LIGHTS of Barangay Anibongon Abuyog Leyte	2 Old non-functional lights		GRAVEL BEDDING 3/4" - 2 CUBIC METERS			Project Documents, Inspection Report (SWA) of MEO	Review of Documents, Site Inspection, Beneficiary interviews, contract reports,	Quarterly	LPMC Secretariat	LPMC Chairman and Members
OUTPUT:			SPREADING AND COMPACTION OF SELECTED FILING AND GRAVEL 2 CUBIC METERS							
STRUCTURAL EXCAVATION			STRUCTURAL EXCAVATION 7.99 CUBIC METERS							
STRUCTURAL CONCRETE			CONCRETING OF 12.65 m3 OF 37SETS OF SOLAR							
STEEL WORKS			FABRICATION AND INSTALLATION OF 37 SETS POLE STEEL							
ELECTRICAL WORKS										

Prepared by:


ELNORA BUGATAN
PMC Secretariat

Approved:


SBM FELICITO Y. TOPIA
PMC Chairperson

Noted by:


LEMUEL GIN R. TRAYA
Municipal Mayor

Description of Indicators		Baseline Data (Y0)	Target Values (2026)				Sources of Data	Method of Data Collection	Timing/ Frequency	Unit/ Person Responsible to Collect	Unit/ Person Responsible to Report	
			1st Quarter	2nd Quarter	3rd Quarter	4th Quarter						
CONSTRUCTION OF CONCRETE FOOTBRIDGE of Barangay Nebga Abuyog Leyte						GRAVEL BEDDING OF 2.5 m5	Inspection Report (SWA) of MEO	Review of Documents, Site Inspection	Quarterly	LPMC Secretariat	LPMC Chairman and Members	
Vegetative area						EMBANKMENT OF 10.5 m5						
OUTPUT		No permanent structure of bridge				INSTALLATION AND FABRICATION OF STEEL BARS						
	STRUCTURAL EXCAVATION					ABOUT 2.552.6						
	EMBANKMENT	No Project Billboard				INSTALLATION OF FORM 25						
	CONCRETE WORKS					SCAFFOLDING & BRACING OF FORMS						
	REINFORCING STEEL BARS					CONCRETING POURING OF 13.71 m5						
	FORMWORKS & SCAFFOLDING					GROUTED OF RIPRAPs TO 8.40 m5						
	GROUTED RIPRAP					DISMANTLING OF FORMWORKS AND BRACES						
						CLEARING/ TURN OVER						
CONSTRUCTION OF CONCRETE PATHWAY of Barangay Nebga Abuyog Leyte					715 square meter area Cleared and Stripped		Inspection Report (SWA) of MEO	Review of Documents, Site Inspection	Quarterly	LPMC Secretariat	LPMC Chairman and Members	
No existing												backfilling aggregate base course 39 cubic meters
Vegetative area												
OUTPUT												
	BILLBOARD/SIGNAGES											
	CLEARING AND GRUBBING	No Embankment/ Backfill										
	AGGREGATE BASE COURSE											
	PORTLAND CEMENT CONCRETE PAVEMENT											
		No PCCP										
		No Project										
		Billboard										
		No Cross										
		Drainage										

Description of Indicators		Baseline Data (Y0)	Target Values (2026)				Sources of Data	Method of Data Collection	Timing/ Frequency	Unit/ Person Responsible to Collect	Unit/ Person Responsible to Report	
			1st Quarter	2nd Quarter	3rd Quarter	4th Quarter						
CONSTRUCTION OF ONE UNIT CLASSROOM BUILDING SAN FRANCISCO ELEMENTARY SCHOOL, Brgy. San Francisco, Abuyog, Leyte		No existing structure			SITE CLEARING AND EXCAVATION 21 m4		Inspection Report (SWA) of MEO	Review of Documents, Site Inspection	Quarterly	LPMC Secretariat	LPMC Chairman and Members	
		Vegetative area			CONCRETE OF FOOTING/WALL FOOTING/COLUMN/ROOF BEAM/ GROUND FLOOR SLAB/BEND/PLACE OF RSB=19 m3/ 1,314.38 KG OF RSB							
OUTPUT		No Embankment/ Backfill										
	STRUCTURE EXCAVATION/ SITE CLEARING											No erosion issue
	CONCRETE WORKS											
	MASONRY WORKS											
	FORMWORKS & SCAFFOLDING											No Project Billboard
	ROOFING SYSTEM											
												CHB #4 PILING OF 1,325 pcs
												FORMWORKS & SCAFFOLDING =632 bd.ft
			ROOFING SYSTEM (FABRICATION AND INSTALLATION =112 LINEAR METERS)									
CONSTRUCTION/INSTALLATION OF SOLAR STREET LIGHTS of Barangay San Francisco Abuyog Leyte				STRUCTURAL EXCAVATION		Inspection Report (SWA) of MEO	Review of Documents, Site Inspection	Quarterly	LPMC Secretariat	LPMC Chairman and Members		
				SPREADING AND COMPACTION								
		There was an existing old solar street lights			CONCRETING OF FOOTING AND PEDESTAL	Inspection Report (SWA) of MEO	Review of Documents, Site Inspection	Quarterly	LPMC Secretariat	LPMC Chairman and Members		
OUTPUT:												
	STRUCTURAL EXCAVATION											
	STRUCTURAL CONCRETE											
	STEEL WORKS											
	ELECTRICAL WORKS											
					INSTALLATION OF 28 SETS BASE PLATE POLE STEEL							
					FABRICATION & INSTALLATION OF 28 SETS POLE STEEL							

Prepared by:

ELINOR A. BUG-ATAN
PMC Secretariat

Approved:


SBM FELICITO V. TOPIA
PMC Chairperson

Noted by:


LEMUEL GIN K. TRAYA
Municipal Mayor

Description of Indicators	Baseline Data (Y0)	Target Values (2026)				Sources of Data	Method of Data Collection	Timing/ Frequency	Unit/ Person Responsible to Collect	Unit/ Person Responsible to Report
		1st Quarter	2nd Quarter	3rd Quarter	4th Quarter					
CONSTRUCTION OF BARANGAY ROAD Brgy. Tib-o, Abuyog, Leyte				601 square meter area Cleared and Stripped		Inspection Report (SWA) of MEO	Review of Documents, Site Inspection	Quarterly	LPMC Secretariat	LPMC Chairman and Members
	Vegetative area									
OUTPUT	No Embankment/ Backfill									
CLEARING AND GRUBBING										
EARTHWORKS										
CONCRETE PAVEMENT	No PCCP									
	No Project Billboard				EMBANKMENT OF 149 m4					
					BASECOURSE 173 m4					
	No Shoulder Pavement				ROAD COMPACTION 149 m4					
	No Drainage Canal									
					CONCRETING 60 m4					
CONSTRUCTION OF EVACUATION CENTER PHASE V Brgy. Tib-o, Abuyog Leyte					361 square meter area Cleared and Stripped	Inspection Report (SWA) of MEO	Review of Documents, Site Inspection	Quarterly	LPMC Secretariat	LPMC Chairman and Members
					EXCAVATION OF WALL FOOTING AND COULMN FOOTING 8m4					
OUTPUT:	No existing structure				FORMWORKS AND INSTALLATION OF SUPPORTS 50sqm					
CLEARING AND GRUBBING					CONCRETING WORKS AT 2.88					
EXCAVATION WORKS	Vegetative area				FINISHING WORKS					
FORMWORKS AND SCAFFOLDING					INSTALLATION OF ELECTRICAL ACCESSORIES					
ELECTRICAL WORKS	No Embankment/ Backfill				INSTALLATION OF CEILING					
CEILING WORKS					INSTALLATION OF DOORS AND WINDOWS					
PAINTING WORKS	No erosion issue				PAINTING WORKS					
CONCRETE WORKS					INSTALLATION OF ACCESOORIES					
DOORS & WINDOWS	No Project Billboard									
ACCESSORIES										

Prepared by:


ELINOR A. BUG-ATAN
 PMC Secretariat

Approved:


SBM FELICITO V. TOPIA
 PMC Chairperson

Noted by:


LEMUEL GIN K. TRAYA
 Municipal Mayor

Description of Indicators		Baseline Data (Y0)	Target Values (2026)				Sources of Data	Method of Data Collection	Timing/ Frequency	Unit/ Person Responsible to Collect	Unit/ Person Responsible to Report
			1st Quarter	2nd Quarter	3rd Quarter	4th Quarter					
REPAIR/ REHABILITATION OF MUNICIPAL SLAUGHTERHOUSE, Brgy. Bunga, Abuyog, Leyte		EXISTING DILAPIDATED BUILDING			site preparation		Inspection Report (SWA) of MEO	Review of Documents, Site Inspection	Quarterly	LPMC Secretariat	LPMC Chairman and Members
					remove old existing slab						
OUTPUT											
	Project Billboard/ Sign Board										
	Site Works										
	CONCRETING Works										
concrete pouring 18.75 m3 after 15 days of curing apply epoxy resin of flooring											

Prepared by:


ELINOR A. BUG-ATAN
PMC Secretariat

Approved:



SBM FELICITO V. TOPIA
PMC Chairperson

Noted by:


LEMUEL GIN K. TRAYA
Municipal Mayor

Description of Indicators		Baseline Data (Y0)	Target Values (2026)				Sources of Data	Method of Data Collection	Timing/ Frequency	Unit/ Person Responsible to Collect	Unit/ Person Responsible to Report
			1st Quarter	2nd Quarter	3rd Quarter	4th Quarter					
CONSTRUCTION OF ATMG OFFICE, Brgy. Loyonsawang, Abuyog, Leyte		There is an existing delapidated building structure partially occupied			INSTALLATION OF PROJECT BILLBOARD	Inspection Report (SWA) of MEO	Review of Documents, Site Inspection	Quarterly	LPMC Secretariat	LPMC Chairman and Members	
					demolition of existing						
					CLEARING AND HAULING						
					EXCAVATION OF FOOTING						
OUTPUT					FABRICATION OF COLUMN REBARS & TB (LATERAL TIES AND STIRRUPS) ETC.						
	PERMIT AND CLEARANCE				CONCRETE POURING OF COLUMN FOOTING, & TIE BEAM FORM WORKS AND SCAFFOLDING						
	PROJECT BILLBOARD/SIGNBOARD				CONCRETE POURING COLUMN , SECOND FLOOR BEAM, SUSPENDED SLAB, SLAB ON FILL, ROOF BEAM, STAIRS						
	REMOVAL OF STRUCTURES AND OBSTRUCTIONS				ROOF STEEL FRAME						
	STRUCTURE EXCAVATION				FABRICATION AND ROOFING						
	FORMWORKS AND FALSEWORKS				ELECTRICAL & PLUMBING						
	REINFORCED CONCRETE				CHB LAYING #5						
	REINFORING STEEL				FINISHING-PLASTERING						
	MASONRY WORKS				CLEARING AND HAULING						
	METAL STRUCTURES										

Prepared by:


ELINOR A. BUG-ATAN
PMC Secretariat

Approved:


SBM FELICITO V. TOPIA
PMC Chairperson

Noted by:


LEMUEL GIM K. TRAYA
Municipal Mayor