

**REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)**  
**SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)**  
As of February 2026 (1st QUARTER)


PMC: ALANGALANG

| (1)                                                                               | (2)                                                  | (3)                    | (4)                    | (5)                    | (6)           | (7)                 | (8)                  | (9)                | (10)                              | (11)         | (12)            | (13)                 | (14) | (15)                  |
|-----------------------------------------------------------------------------------|------------------------------------------------------|------------------------|------------------------|------------------------|---------------|---------------------|----------------------|--------------------|-----------------------------------|--------------|-----------------|----------------------|------|-----------------------|
| (a) Name of Project & its Components<br>(b)Funding Source<br>(c) Project Schedule | FINANCIAL STATUS (IN PHP M)                          |                        |                        |                        |               |                     |                      | Target to Date (%) | Actual Accomplishment to Date (%) | Slippage (%) | Performance (%) | Employment Generated |      | Remarks               |
|                                                                                   | Output Indicators                                    | Allocation             | Releases               | Obligations            | Disbursements | Funding Support (%) | Fund Utilization (%) |                    |                                   |              |                 | (M)                  | (F)  |                       |
|                                                                                   |                                                      | As of Reporting Period | As of Reporting Period | As of Reporting Period |               |                     |                      |                    |                                   |              |                 |                      |      |                       |
| Construction of Community College Building                                        | 1 Community College Building Constructed for phase I | 14,200,000.00          | 13,929,709.55          | 13,929,709.55          | 2,089,456.43  | 100%                | 100%                 | 100%               | 80%                               | 0%           | 80%             | 21                   | 0    | On-going construction |
| Construction of covered parking for LGU vehicles and heavy Equipment Phase I      | 1 Building constructed for LGU Vehicles              | 7,265,615.00           | 7,243,881.73           | 7,243,881.73           | 2,535,358.61  | 100%                | 100%                 | 100%               | 90.00%                            | 0%           | 90.00%          | 18                   | 0    | On-going construction |
| Development of Memorial Cemetery                                                  | 1 Memorial Cemetery Constructed and Developed        | 10,000,000.00          | 9,994,232.22           | 9,994,232.22           |               | 100%                | 100%                 | 100%               | 78%                               | 0%           | 78%             | 16                   | 0    | On-going construction |

  
**VIRWENA ABDULIA C. BIBAR**  
MPDC/PMC HEAD OF SECRETARIAT

Date: \_\_\_\_\_

Noted by:

  
**HON. LOVELL ANNE M. YU-CASTRO**  
Agency Head

Note: This form was enhanced based on the existing RPMES form and Annual ODA Portfolio Review form Adopted in 2015.