

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
As of June 8, 2026 (2nd QUARTER)

PMC: ALANGALANG

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b)Funding Source (c) Project Schedule	FINANCIAL STATUS (IN PHP M)							Target to Date (%)	Actual Accomplishment to Date (%)	Slippage (%)	Performance (%)	Employment Generated		Remarks
	Output Indicators	Allocation	Releases	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)					(M)	(F)	
		As of Reporting Period	As of Reporting Period	As of Reporting Period										
Road Concreting(Super Health Center - GSO Building)	Road Concreted	1,200,000.00		1,197,974.09	1,197,974.09	100%	100%	100%	15.00%	0%	15.00%	21	0	On-going construction
Poblacion Reblocking Paterno and Mabini Streets	Road Concreted	4,000,000.00		3,994,596.16	3,994,596.16	100%	100%	100%	72.00%	0%	72.00%	18	0	On-going construction
Construction of General Services Office Building	1 Building for GSO constructed	3,000,000.00		2,990,284.87	2,990,284.87	100%	100%	100%	10.00%	0%	10.00%	16	0	On-going construction
Construction of Bagong Pilipinas Serbisyo Center	1 Building constructed	NOT LGU FUND	NOT LGU FUND											
Rehabilitation of Market	1 Building constructed	NOT LGU FUND	NOT LGU FUND											


VIRWENA O. JULIA C. BIBAR
MPDC/PMC HEAD OF SECRETARIAT

Date: _____

Noted by: 
HON. LOVELL ANNE M. YU-CASTRO
Agency Head

Note: This form was enhanced based on the existing RPMES form and Annual ODA Portfolio Review form Adopted in 2015.