

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
As of September 2026 (3rd QUARTER)

PMC: ALANGALANG

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b)Funding Source (c) Project Schedule	FINANCIAL STATUS (IN PHP M)							Target to Date (%)	Actual Accomplishment to Date (%)	Slippage (%)	Performance (%)	Employment Generated		Remarks
	Output Indicators	Allocation	Releases	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)							
		As of Reporting Period	As of Reporting Period	As of Reporting Period										
FMR Sitio Banawag	Farm-to-Market Road (FMR) project at Sitio Banawag	2,000,000.00	1,994,886.40	1,994,886.40	1,994,886.40	100%	100%	100%	81%	0%	81%	10	0	Completed
Road Development and Car Park at Community College,Brgy. Salvacion Poblacion	Road development and car park construction	3,200,000.00	3,196,981.75	3,196,981.75	3,196,981.75	100%	100%	100%	100.00%	0%	100.00%	12	0	Completed
Construction of General Services Office Building	Construction of the General Services Office Building	3,000,000.00	1,405,433.89	2,990,284.87	1,405,433.89	100%	100%	100%	90.00%	0%	90.00%	15	0	On-going construction
Rehabilitation of Multi-Purpose Building in Alangalang, Leyte	Rehabilitation and improvement works for the LGU Building	50,000,000.00	7,493,504.71	49,956,698.08	7,493,504.71	100%	100%	100%	12.29%	0%	12.29%	29	0	On-going construction


VIRWENA ABDULIA C. BIBAR
MPDC/PMC HEAD OF SECRETARIAT

Date: _____

Noted by:


HON. LOVELL ANNE M. YU-CASTRO
Agency Head

Note: This form was enhanced based on the existing RPMES form and Annual ODA Portfolio Review form Adopted in 2015.