

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of March 2026 (First Quarter)

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
Installation/Construction of Solar Streetlights (Antipolo)	Project is ahead of schedule.	Performance of Contractors/Consultants	Brgy. Antipolo, Albuera, Leyte	LGU Albuera	3/12/2026	PMC Council/MEO/Barangay Council	The Local Project Monitoring Committee agreed to continuously monitor the project until its completion to help fast-track the progress of ongoing works.
Concreting of Barangay Road (Tinag-an)	Project is ahead of schedule.	Performance of Contractors/Consultants	Brgy. Tinag-an, Albuera, Leyte	LGU Albuera	3/12/2026	PMC Council/MEO/Barangay Council	The Local Project Monitoring Committee agreed to continuously monitor the project until its completion to help fast-track the progress of ongoing works.
Construction of Drainage Canal (Sherwood)	Project is ahead of schedule.	Performance of Contractors/Consultants	Brgy. Sherwood, Albuera, Leyte	LGU Albuera	3/12/2026	PMC Council/MEO/Barangay Council	The Local Project Monitoring Committee agreed to continuously monitor the project until its completion to help fast-track the progress of ongoing works.
Construction of Missing Links/New Roads, Albuera-Burauen Road (Albuera Section), Package 8, Albuera, Leyte	- The project was reported to be 100% completed as per DPWH Status Report as of January 31, 2026 - During the conduct of LPMC inspection it was observed that only 1 lane of the PCCP was concreted - DPWH Status report does not reflect the actual project status as inspected by the LPMC	Performance of Contractors/Consultants	Albuera, Leyte	DPWH 4th LED	3/12/2026	PMC Council/DPWH 4th LED	The Local Project Monitoring Committee agreed to continuously monitor the projects for fast tracking especially the issues and concerns of the ongoing DPWH projects.
Construction of Road, Albuera Diversion Road (Phase 2), Albuera, Leyte	- As of January 31, 2026 DPWH Status Report, the physical accomplishment was 98.05% - During the conduct of LPMC inspection it was observed that sidewalk and carriageway was not yet concreted - DPWH Status report does not reflect the actual project status as inspected by the LPMC	Performance of Contractors/Consultants	Albuera, Leyte	DPWH 4th LED	3/12/2026	PMC Council/DPWH 4th LED	The Local Project Monitoring Committee agreed to continuously monitor the projects for fast tracking especially the issues and concerns of the ongoing DPWH projects.
Construction of Sitio Cantawagon Flood Control Mitigation Structure (Upstream), Brgy. Tabgas, Albuera, Leyte	-The DPWH status report as of January 31, 2026 which was reported to be 100% completed is contradictory to the actual status of the project. - DPWH Status report does not reflect the actual project status as inspected by the LPMC	Performance of Contractors/Consultants	Brgy. Tabgas, Albuera, Leyte	DPWH 4th LED	3/12/2026	PMC Council/DPWH 4th LED	The Local Project Monitoring Committee agreed to continuously monitor the projects for fast tracking especially the issues and concerns of the ongoing DPWH projects.
Construction of Salvacion Flood Control (Downstream), Albuera, Leyte	- This project is existing based on the geo-tagged given by the DILG memo released last March 9, 2026	Site Condition/Availability	Brgy. Salvacion, Albuera, Leyte	DPWH 4th LED	3/12/2026	PMC Council/DPWH 4th LED	The Local Project Monitoring Committee agreed to continuously monitor the projects for fast tracking especially the issues and concerns of the ongoing DPWH projects.
Construction of Albuera Leyte Port	-The structure is not functional and needs additional budget to be fully operational	Budget and Funds Flow	Brgy. San Pedro, Albuera, Leyte	DPWH 4th LED	3/12/2026	PMC Council/DPWH 4th LED	The Local Project Monitoring Committee agreed to continuously monitor the projects for fast tracking especially the issues and concerns of the ongoing DPWH projects.

Construction (Completion) of Multi-Purpose Building, Barangay Darnulaan, Albuera, Leyte	-The DPWH status report as of January 31, 2026 which was reported to be 100% completed is contradictory to the actual status of the project. *-DPWH Status report does not reflect the actual project status as inspected by the LPMC	Performance of Contractors/Consultants	Brgy. Darnulaan, Albuera, Leyte	DPWH 4th LED	3/12/2026	PMC Council/DPWH 4th LED	The Local Project Monitoring Committee agreed to continuously monitor the projects for fast tracking especially the issues and concerns of the ongoing DPWH projects.
---	--	--	---------------------------------	--------------	-----------	--------------------------	---

Submitted by:	Engr. KARLA A. GANCANOS, EnP	Approved by:	ROLAN A. ESPINOSA
Designation/Office:	MPDC		Municipal Mayor
Date:	March 18, 2026	Date:	March 18, 2026