

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
KEY LESSONS LEARNED FROM ISSUES RESOLVED AND BEST PRACTICES
In 2026

Program/Project Title	Location	Implementing Agency	Problem/ Issue		Strategies/Actions Taken to Resolve the Problem/Issue	Responsible Entity/Key Actors and their Specific Assistance	Lessons learned and Good Practices to be shared to the NPMC/Other
			Nature	Details			
Installation/Construction of Solar Streetlights (Antipolo)	Brgy. Antipolo, Albueria, Leyte	LGU Albueria		Project is ahead of schedule.	n/a	PMC Council/MEO/Barangay Council	Making it a standard practice for Project Monitoring Committee (L Albueria to regularly check and m and national infrastructure and d projects to ensure quality and tin completion.
Concreting of Barangay Road (Tinag-an)	Brgy. Tinag-an, Albueria, Leyte	LGU Albueria	Performance of Contractors/Consultants	Project is ahead of schedule.	n/a	PMC Council/MEO/Barangay Council	
Construction of Drainage Canal (Sherwood)	Brgy. Sherwood, Albueria, Leyte	LGU Albueria	Performance of Contractors/Consultants	Project is ahead of schedule.	n/a	PMC Council/MEO/Barangay Council	
Construction of Missing Links/New Roads, Albueria-Burauen Road (Albueria Section), Package 8, Albueria, Leyte	Albueria, Leyte	DPWH 4th LED	Performance of Contractors/Consultants	-The project was reported to be 100% completed as per DPWH Status Report as of January 31, 2026 -During the conduct of LPMC inspection it was observed that only 1 lane of the PCCP was concreted '-DPWH Status report does not reflect the actual project status as inspected by the LPMC	1st Quarter LPMC Inspection conducted	PMC Council/DPWH 4th LED	Making it a standard practice for Project Monitoring Committee (L Albueria to regularly check and m and national infrastructure and d projects to ensure quality and tin completion.
Construction of Road, Albueria Diversion Road (Phase 2), Albueria, Leyte	Albueria, Leyte	DPWH 4th LED	Performance of Contractors/Consultants	-As of January 31, 2026 DPWH Status Report, the physical accomplishment was 98.05% -During the conduct of LPMC inspection it was observed that sidewalk and carriageway was not yet concreted '-DPWH Status report does not reflect the actual project status as inspected by the LPMC	1st Quarter LPMC Inspection conducted	PMC Council/DPWH 4th LED	Making it a standard practice for Project Monitoring Committee (L Albueria to regularly check and m and national infrastructure and d projects to ensure quality and tin completion.
Construction of Sitio Cantawagon Flood Control Mitigation Structure (Upstream), Brgy. Tabgas, Albueria, Leyte	Brgy. Tabgas, Albueria, Leyte	DPWH 4th LED	Performance of Contractors/Consultants	-The DPWH status report as of January 31, 2026 which was reported to be 100% completed is contradictory to the actual status of the project. '-DPWH Status report does not reflect the actual project status as inspected by the LPMC	1st Quarter LPMC Inspection conducted	PMC Council/DPWH 4th LED	Making it a standard practice for Project Monitoring Committee (L Albueria to regularly check and m and national infrastructure and d projects to ensure quality and tin completion.
Construction of Salvacion Flood Control (Downstream), Albueria, Leyte	Brgy. Salvacion, Albueria, Leyte	DPWH 4th LED	Site Condition/Availability	-The structure is existing upon verification during the 1st quarter LPMC inspection conducted.	1st Quarter LPMC Inspection conducted	PMC Council/DPWH 4th LED	Making it a standard practice for Project Monitoring Committee (L Albueria to regularly check and m and national infrastructure and d projects to ensure quality and tin completion.
Construction of Albueria Leyte Port	Brgy. San Pedro, Albueria, Leyte	DPWH 4th LED	Budget and Funds Flow	-The structure is not functional and needs additional budget to be fully operational	1st Quarter LPMC Inspection conducted	PMC Council/DPWH 4th LED	Making it a standard practice for Project Monitoring Committee (L Albueria to regularly check and m and national infrastructure and d projects to ensure quality and tin completion.

Construction (Completion) of Multi-Purpose Building, Barangay Damulaan, Albuera, Leyte	Brgy. Damulaan, Albuera, Leyte	DPWH 4th LED	Performance of Contractors/Consultants	-The DPWH status report as of January 31, 2026 which was reported to be 100% completed is contradictory to the actual status of the project. -DPWH Status report does not reflect the actual project status as inspected by the LPMC	1st Quarter LPMC Inspection conducted	PMC Council/DPWH 4th LED	Making it a standard practice for Project Monitoring Committee (Albuera to regularly check and national infrastructure and projects to ensure quality and completion.
--	--------------------------------	--------------	--	---	---------------------------------------	--------------------------	---

Submitted by:	Engr. KARLA A. GENOJANOS, EnP	Approved by:	ROLAN E. ESPINOSA
Designation/Office:	MPDC		Municipal Mayor
Date:	March 18, 2026	Date:	March 18, 2026