

MUNICIPAL PROJECT MONITORING COMMITTEE

PROJECT MONITORING COMMITTEE ON-SITE INSPECTION RE:
CONCRETING OF 70ln.m. LOCAL ACCESS ROAD ALONG SITIO PAMONGSORAN
BRGY. BUKID BARUGO, LEYTE
September 01, 2026



During the inspection of the concreting of the 70 linear meters (ln.m.) Local Access Road along Sitio Pamongsoran, Barangay Bukid, Barugo, Leyte, funded under the AIP CY 2026 – 20% Local Development Fund, the Committee observed the absence of road shoulders, which may pose a safety concern to passengers, commuters, and other road users traversing the project area.

The committee also conducted an actual measurement of the completed road project to verify its dimensions against the approved plan. The measurement confirmed that the actual road length was consistent with the specified length in the plan; however, the actual road width exceeded the prescribed measurement by 0.10 meter.

Barugo Padayon An Gugma!
Municipal Hall, Burgos St. Poblacion District I Barugo, Leyte

MUNICIPAL PROJECT MONITORING COMMITTEE

PROJECT MONITORING COMMITTEE ON-SITE INSPECTION RE:
CONCRETING OF 170ln.m. ALONG SITIO MARIKOT 1 TO SITIO MARIKOT 2,
BRGY. BUKID BARUGO, LEYTE
September 01, 2026



During the inspection of the Concreting of 170ln.m. along Sitio Marikot 1 to Marikot 2, Brgy. Bukid, Barugo, Leyte funded under the Department of the Interior and Local Government – Local Government Support Fund – Support to the Barangay Development Program (DILG LGSF-SBDP), the committee observed the presence of excess construction materials within the project vicinity, as well as scattered construction-related wastes in the surrounding area. The committee also conducted an actual measurement of the road project and verified that the length and width were accurately implemented based on the approved project specifications.