


MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (MPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
 January to March 2026

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Rehabilitation of NAGA Spillway	LGU-Bato Leyte	April 6, 2024	September 13, 2024	General Public Services	Local Development Fund	LGU-Bato Leyte	2,428,378.15	2,428,378.15	2,428,378.15	2,428,378.15	0.00	100	0	0	0	0	N/A	N/A	Project on-going
Rehabilitation of Baywalk Essentials	LGU-Bato Leyte	April 6, 2024	September 13, 2024	General Public Services	Local Development Fund	LGU-Bato Leyte	1,089,809.07	1,089,809.07	1,089,809.07	1,089,809.07	0.00	100	0	0	0	0	N/A	N/A	Project on-going

Submitted by:	 ENGR. RIZALINA M. BUZON	Approved by:	 MARISSA C. GERTOS
Designation/Office:	MPDC/Secretary LPMC		Chairperson, LPMC
Date:	March 17, 2026	Date:	March 17, 2026