


MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (MPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
April to June 2026

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Concreting of Barangay Road	LGU-Bato Leyte	March 17, 2025	April 10, 2026	General Public Services	Local Development Fund	LGU-Bato Leyte	996,764.96	996,764.96	996,764.96	996,764.96	0.00	100	0	0	0	0	N/A	N/A	Completed
Construction of Concrete Pedestal and Installation of Solar Lights	LGU-Bato Leyte	March 20, 2026	April 9, 2026	General Public Services	Local Development Fund	LGU-Bato Leyte	496,821.18	496,821.18	496,821.18	496,821.18	0.00	100	0	0	0	0	N/A	N/A	Completed
Construction of Elevated Tank (Water System Level I)	LGU-Bato Leyte	March 30, 2026	May 25, 2026	General Public Services	Local Development Fund	LGU-Bato Leyte	493,586.75	493,586.75	493,586.75	493,586.75	0.00	100	0	0	0	0	N/A	N/A	Completed

Submitted by:	 ENGR. RIZALINA M. BUZON	Approved by:	 MARISSA C. GERTOS
Designation/Office:	MPDC/Secretary LPMC		Chair/person, LPMC
Date:	June 19, 2026	Date:	June 19, 2026