


MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (MPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
 July to September 2026

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Concreting of Barangay Road (Mabini)	LGU-Bato Leyte	March 17, 2025	April 10, 2026	General Public Services	LFP	DPWH	10,000,000.00	10,000,000.00	10,000,000.00	0.00	0.00	100	0	0	0	0	N/A	N/A	On-going
Concreting of Barangay (GAWAD) Road	LGU-Bato Leyte	August 12, 2026	September 1, 2026	General Public Services	Local Development Fund	LGU-Bato Leyte	995,277.89	995,277.89	995,277.89	995,277.89	0.00	100	0	0	0	0	N/A	N/A	Completed

Submitted by:	 ENGR. RIZALINA M. BUZON	Approved by:	 MARISSA C. GERTOS
Designation/Office:	MPDC/Secretary LPMC		Chairperson, LPMC
Date:	September 10, 2026	Date:	September 10, 2026