

LOCAL PROJECT MONITORING COMMITTEE (LPMC)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of [March] 2026 (1st Quarter)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (P=)	Financial Status (in P= exact figure)					Physical Accomplishment			Employment Generated			Remarks	
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding support (%)	Fund Utilization (%)	Target O/WA to date (%)	Actual O/WA to date (%)	Manpower	M	F		
Construction of Drainage Canal, Brgy. Cambulan Dulong, Leyte	LGU - DUKAO	01-18-2026	02-13-2026	Environmental Services	Local Development Fund	LGU	P400,000.00	P400,000.00	P400,000.00				100	0	100%	100%	0	15		
Construction of Drainage Canal, Brgy. Candian Dulong, Leyte	LGU - DUKAO	01/05/2026	03/06/2026	Environmental Services	Local Development Fund	LGU	P1,400,000.00	P1,400,000.00	P1,400,000.00				100	0	100%	100%	0	11	1	
Construction of Drainage Canal, Brgy. Fatima Dulong, Leyte	LGU - DUKAO	01/18/2026	03/01/2026	Environmental Services	Local Development Fund	LGU	P400,000.00	P400,000.00	P400,000.00				100	0	100%	100%	0	8		
																</				