

MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (MPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of February 10, 2026 (1st Quarter)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
CONSTRUCTION OF FARM TO MARKET ROAD IN BRGY. SAN ANTONIO, HILONGOS	LGU Hilongos	12/152025	November 3, 2026	Economic Services	Others	FALGU - LGSF	99,765,114.78	100,000,000.00									20	1	ON GOING

Submitted by:	LEVI L. MENDOZA JR.	Approved by:	HON. RICHARD BENEDICT V. OGARIO
Designation/Office:	MPDC/Secretary LPMC		Chairperson, LPMC
Date:	February 10, 2026	Date:	February 10, 2026