

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
As of June 25, 2026

PMC: INOPACAN, LEYTE

(a) Name of Project & its Components (b)Funding Source (c) Project Schedule	FINANCIAL STATUS (IN PHP M)							Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
	Output Indicators	Allocation	Releases	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)					(M)	(F)	
		As of Reporting Period	As of Reporting Period	As of Reporting Period	As of Reporting Period									
Construction of Roofing for Tinago National High School Multi-Purpose Center	Roofing structure completed and installed for the multi-purpose center	300,000.00			300,000.00		100.00%							Ongoing
Construction of Breastfeeding Area at Inopacan Municipal Town Hall	Breastfeeding area constructed and made operational	100,000.00												PR Preparation Stage
Provision of KALAH I Program Counterpart	LGU counterpart assistance provided to support KALAH I program implementation	2,950,000												Ongoing Disbursement Process
Purchase and Installation of Heavy-Duty Feed Mill Facility for Livestock	Heavy-duty feed mill facility procured, installed, and operational	1,000,000.00												PR Preparation Stage
Construction/Improvement of Solid Waste Management Facility	Solid waste management facility constructed and/or improved and operational	2,000,000.00												PR Preparation Stage

Submitted by:
Designation/ Office:
Date:

on travel
ENGR. YMBER CECILIA P. MALANGUIS
LPMC Chairperson
06/25/2026


HON. AZUCE P. MIRAMBEL, MD, FPOGS
Municipal Mayor
06/25/2026

Note: This form was enhanced based on the existing RPMS form and Annual ODA Portfolio Review form Adopted in 2015.