


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
As of September 29, 2026

PMC: INOPACAN, LEYTE

(a) Name of Project & its Components (b)Funding Source (c) Project Schedule	FINANCIAL STATUS (IN PHP M)							Target to Date	Actual Accompli shment to Date	Slippage	Performa nce	Employment Generated		Remarks
	Output Indicators	Allocation	Releases	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)							
		As of Reporting Period	As of Reporting Period	As of Reporting Period	As of Reporting Period							(M)	(F)	
Rehabilitation of Inopacan Multi-Purpose Building (Town Hall)	Rehabilitation of Multi-Purpose Building	1.00												Ongoing
Road Opening, Filling and Concreting from Barangay Caminto to Delos Santos	Road Opening, filling and construction of Culverts	3.407												Ongoing
Road Concreting in Sitio Balwang, Barangay Caminto	Road concreting	5.00	4.998	4.998	4.998	99.96%	100.00%							Completed
Improvement of Parks and Open Spaces (Children's Park)	Improvement of Children's Park and related road component	1.00												Discrepancies between the Scope of the Program of Works and the Approved Project Title and Intended Output; final billing not yet processed.
Road Concreting at Pabahay, Barangay Cabulisan	Road concreting	0.50	0.499	0.499	0.499	99.79%	100.00%							Completed
Construction of Roofing for Tinago National High School Multi-Purpose Center	Provision of posts/support structure for proposed roofing	0.30												Discrepancies between the Scope of the Program of Works and the Approved Project Title and Intended Output; final billing not yet processed.

Submitted by:
Designation/ Office:
Date:

ENGR. YMBER CECILIA P. MALANGUIS
LPMC Chairperson
9/29/2026


HON. AZUCENA P. MIRAMBEL, MD, FPOGS
Municipal Mayor
9/29/2026

Note: This form was enhanced based on the existing RPMEs form and Annual ODA Portfolio Review form Adopted in 2015.