


MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (MPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of June 2026 (2nd Quarter)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Installation of Solar Streetlights at Brgy. Comatin, Brgy. San Sotero, Brgy, Manlilisid, and Brgy. Odiong	MO	03/20/2026	07/17/2026	General Public Services	Local Development Fund	LGU Javier, Leyte	10,000,000.00	9,967,626.00	9,967,626.00					90.00%	90%	0.00%	15	2	
Rehabilitation and Improvement of Local Road at Brgy. Manlilisid and Brgy. Cancayang, Javier, Leyte	MO	03/23/2026	07/20/2026	General Public Services	Local Development Fund	LGU Javier, Leyte	10,000,000.00	9,970,625.99	9,970,625.99					80.00%	80%	0.00%	20	2	
Construction and Final Completion of Municipal Disaster Risk Reduction and Management Office (MDRRMO) Command Center LGU, Javier, Leyte	MO			General Public Services	Local Development Fund	LGU Javier, Leyte	3,500,000.00												
Purchase of Additional Water Meters, Pipe Fittings and Other Accessories for Javier Water System Level III	MO			General Public Services	Local Development Fund	LGU Javier, Leyte	12,541,224.52												
Construction of Farm-to-Market Road in Barangay Manlilisid - Brgy. Naliwatan, Javier, Leyte	MO	6/15/2026	10/25/2026	General Public Services	Others	LGU Javier, Leyte	30,000,000.00	29,954,370.01						10%	15%	5%	30	2	
Submitted by: Designation/Office: Date:  FERNANDO JR. A. ANTQUEZA DIC-MPDC/Secretary LPMC June 22, 2026 Approved by: Date:  HON. WILLIAM M. HINGPIT Chairperson, LPMC June 22, 2026																			