



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of August 2026 (3rd Quarter)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPAs to date (%)	Actual OWPAs to date (%)	Slippage	M	F	
Concreting of Farm-to-Market Road at Brgy. Burabod, MacArthur, Leyte	LGU	5/4/2026	5/25/2026	Social Services	LGSF SBDP FY2025	GAA FY2025	2,500,000.00	2,500,000.00	2,500,000.00	2,499,871.25	2,499,871.25	0.00	100.00	100.00	100.00	0.00	23.00	1.00	Project is Completed. Final Inspection had already conducted with LPMC participation.
Concreting of Farm-to-Market Road at Brgy. Liwayway, MacArthur, Leyte	LGU	5/4/2026	5/25/2026	Social Services	LGSF SBDP FY2025	GAA FY2025	2,500,000.00	2,500,000.00	2,500,000.00	2,489,169.38	2,489,169.38	0.00	100.00	100.00	100.00	0.00	23.00	1.00	Project is Completed. Final Inspection had already conducted with LPMC participation.
Concreting of Farm-to-Market Road at Brgy. Villa Imelda, MacArthur, Leyte	LGU	5/4/2026	5/20/2026	Social Services	LGSF SBDP FY2025	GAA FY2025	2,500,000.00	2,500,000.00	2,500,000.00	2,499,498.68	2,499,498.68	0.00	100.00	100.00	100.00	0.00	21.00	1.00	Project is Completed. Final Inspection had already conducted with LPMC participation.
Concreting of Farm-to-Market Road at Brgy. San Antonio, MacArthur, Leyte	LGU	5/4/2026	5/25/2026	Social Services	LGSF SBDP FY2025	GAA FY2025	2,500,000.00	2,500,000.00	2,500,000.00	2,494,991.78	2,494,991.78	0.00	100.00	100.00	100.00	0.00	23.00	1.00	Project is Completed. Final Inspection had already conducted with LPMC participation.
Concreting of Farm-to-Market Road at Brgy. Lanawan, MacArthur, Leyte	LGU	5/4/2026	5/30/2026	Social Services	LGSF SBDP FY2025	GAA FY2025	2,500,000.00	2,500,000.00	2,500,000.00	2,499,418.25	2,499,418.25	0.00	100.00	100.00	100.00	0.00	23.00	1.00	Project is Completed. Final Inspection had already conducted with LPMC participation.
Concreting of Farm-to-Market Road at Brgy. Maya, MacArthur, Leyte	LGU	5/4/2026	5/30/2026	Social Services	LGSF SBDP FY2025	GAA FY2025	2,500,000.00	2,500,000.00	2,500,000.00	2,499,448.88	2,499,448.88	0.00	100.00	100.00	100.00	0.00	24.00	1.00	Project is Completed. Final Inspection had already conducted with LPMC participation.
Concreting of Farm-to-Market Road at Brgy. Pongon, MacArthur, Leyte	LGU	5/4/2026	5/30/2026	Social Services	LGSF SBDP FY2025	GAA FY2025	2,500,000.00	2,500,000.00	2,500,000.00	2,499,450.42	2,499,450.42	0.00	100.00	100.00	100.00	0.00	25.00	1.00	Project is Completed. Final Inspection had already conducted with LPMC participation.
Construction of Health Station at Brgy. Salvacion, MacArthur, Leyte	LGU	N/A	N/A	Social Services	LGSF SBDP FY2025	GAA FY2025	2,500,000.00	2,500,000.00	2,500,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	DED Preparation
Provision of Renewable Energy-Based Electrification at Brgy. Killing, MacArthur, Leyte	LGU	N/A	N/A	Social Services	LGSF SBDP FY2025	GAA FY2025	2,500,000.00	2,500,000.00	2,500,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	DED Preparation
Provision of Renewable Energy-Based Electrification at Brgy. Sta. Isabel, MacArthur, Leyte	LGU	N/A	N/A	Social Services	LGSF SBDP FY2025	GAA FY2025	2,500,000.00	2,500,000.00	2,500,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	DED Preparation

Submitted by:
Designation/Office:
Date:

EnP Jodi L. Villacorte
LPMC Secretariat
September/08/2026

Approved by: **Hon. Jonathan T. Barquin**
LPMC Chairman
Date: September/08/2026