

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
As of March 2026

PMC: MATAG-OB

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b)Funding Source (c) Project Schedule	FINANCIAL STATUS (IN PHP M)							Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
	Output Indicators	Allocation	Releases	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)					(M)	(F)	
		As of Reporting Period	As of Reporting Period	As of Reporting Period	As of Reporting Period									
Construction of Additional Niches and Bone Box	Construction Ongoing													
Construction of Level III Water System	Construction Ongoing	5,000,000.00												
Construction of Level III Water System	Completed	2,500,000.00	100%	2,500,000.00	0	100%	100%	100%	100%	?	?	8	0	
Land Development of Proposed Civic Center (Phase V) Brgy. Bonoy	Construction Ongoing	4,000,000.00												
Road Opening at Cansoso Eco-Agro Area	Construction Ongoing	2,000,000.00												

Submitted by: Hon. Joel G. Tacoy
Designation/ Office: PMC Chairperson
Date: 03/31/2026

Noted by: Hon. Berrandino G. Tacoy
Agency Head

Note: This form was enhanced based on the existing RPMES form and Annual ODA Portfolio Review form Adopted in 2015.