


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of June 10, 2026

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWP to date (%)	Actual OWP to date (%)	Slippage	M	F	
Concreting of Brgy. Road (Taglibas-Imelda)	LGU- Matalom	January 12, 2026	February 10, 2026	Economic Services	Local Development Fund	LGU	997,310.61	1,000,000.00	997,310.61	997,310.61	997,310.61	99.73	100.00	100.00	100.00	0.00	20	0	Completed
Rehabilitation and Expansion of Municipal Hall	LGU- Matalom	November 18, 2025	June 5, 2026	Economic Services	Others	LGU	4,003,137.86	4,013,883.02	4,003,137.86	4,003,137.86	3,602,732.66	99.732	90.00	100.00	100.00	0.00	20	0	Completed

Submitted by:	 ENGR. GREGORIO S. PADA	Approved by:	 HON. DERICK S. PAJULIO
Designation/Office:	MPDC/LPMC Secretariat		LPMC Chairperson
Date:	June 10, 2026	Date:	June 10, 2026