


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPME5)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of September 21, 2026

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Procurement and Installation of Street Lighting	LGU- Matalom	July 29, 2026	September 26, 2026	Economic Services	Local Development Fund	LGU	1,993,846.12	2,000,000.00	1,993,846.12	1,993,846.12	0.00	99.69	0.00	96.00	96.00	0.00	15	0	On-going

Submitted by:	 ENGR. GREGORIO S. PADA	Approved by:	 HON. DERICK S. PABILIO
Designation/Office:	MPDC/LPMC Secretariat		LPMC Chairperson
Date:	September 21, 2026	Date:	September 21, 2026