

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENT INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
As of June 30, 2026 (2nd Quarter)

PMC: LGU – TABANGO, LEYTE

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a)Name ofProjects & its Components (b)Funding Source (c)Project Schedule	FINANCIAL STATUS (IN PH M)							Target to Date	Actual Accomplishment To Date	Slippage	Performance	Employment Generated		Remarks
	Output Indicators	Allocation	Releases	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)					(M)	(F)	
		As of Reporting Period	As of Reporting Period	As of Reporting Period	As of Reporting Period									
Road Reblocking GF 20% EDF – AIP 2026 March 27, 2026 – May 11, 2026	0.20.x 4.00m. x 18.00m. Road Reblocking	400,000.00	90%	395,192.28	90%	100%	90%	90%	90%			11	2	Completed, Final Billing Process
Construction of Footbridge (Phase 2) GF 20% EDF – AIP 2026 March 27, 2026 – May 15, 2026	1.50m.x 15.00m. Steel Footbridge	500,000.00	90%	494,269.58	90%	100%	90%	90%	90%			11	2	Completed, Final Billing Process
Construction of Multi – Purpose Facility / Covered Court (Phase 2) GF 20% EDF – AIP 2026 March 27, 2026 – May 29, 2026	6 Columns & 5 Tie Beam as per Design	500,000.00	90%	494,110.40	90%	100%	90%	90%	90%			10	1	Completed, Final Billing Process
Construction of Multi – Purpose Facility / Covered Court (Phase 2) GF 20% EDF – AIP 2026 March 27, 2026 – May 29, 2026	6 Columns & 5 Tie Beam as per Design	500,000.00	90%	494,168.32	90%	100%	90%	90%	90%			10	1	Completed, Final Billing Process

Submitted by :
 Designation / Office :
 Date :


LOUINE N. NOY
 PMC Chairperson
 30 – June – 2026

Noted by :


Hon. Ma. CORAZON E. REMANDABAN
 Agency Head

Note : This form was enhanced based on the existing RPMES form and Annual ODA Portfolio Review form Adopted in 2025