


MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (MPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of June 30, 2026 (2nd Quarter)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Road Reblocking	LGU Tabango	March 27, 2026	May 11, 2026	Economic Services	Local Development Fund	LGU Tabango	395,192.28	400,000.00	395,192.28	395,192.28	355,673.05	100	90.00	100	100	0	11	2	Project completed, On-going final billing process
Construction of Footbridge (Phase 2)	LGU Tabango	March 27, 2026	June 10, 2026	Economic Services	Local Development Fund	LGU Tabango	494,269.58	500,000.00	494,269.58	494,269.58	444,842.62	100	90	100	100	0	11	2	Project completed, On-going final billing process
Construction of Multi-purpose Facility / Covered Court (Phase 2)	LGU Tabango	March 27, 2026	May 26, 2026	Economic Services	Local Development Fund	LGU Tabango	494,110.40	500,000.00	494,110.40	494,110.40	444,699.36	100	90	100	100	0	10	1	Project completed, On-going final billing process
Construction of Multi-purpose Facility / Covered Court (Phase 2)	LGU Tabango	March 27, 2026	May 26, 2026	Economic Services	Local Development Fund	LGU Tabango	494,168.32	500,000.00	494,168.32	494,168.32	444,751.49	100	90	100	100	0	10	1	Project completed, On-going final billing process

Submitted by:	 Ar. ROGER P. DIONGCHON	Approved by:	 Hon. LOUINE N. UY
Designation/Office:	OIC-MPDC / LPMC Secretariat		LPMC Chairperson
Date:	June 24, 2026	Date:	June 24, 2026