


MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (MPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of September 2026 (3rd Quarter)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Road Concreting	LGU Tabango	March 27, 2026	May 11, 2026	Social Services	Local Development Fund	LGU Tabango	495,102.43	500,000.00	495,102.43	495,102.43	373,183.46	100	100	100	100	0	11	2	Project completed, on - going final billing process
Construction of Drainage Canal (Phase 2)	LGU Tabango	March 27, 2026	June 10, 2026	Social Services	Local Development Fund	LGU Tabango	444,756.90	450,000.00	444,756.90	444,756.90	335,235.51	100	100	100	100	0	8	1	Project completed, on - going final billing process
Road Reblocking	LGU Tabango	March 27, 2026	May 26, 2026	Social Services	Local Development Fund	LGU Tabango	995,863.62	1,000,000.00	995,863.62	995,863.62	750,632.20	100	100	100	100	0	11	2	Project completed, on - going final billing process
Road Concreting	LGU Tabango	March 27, 2026	May 26, 2026	Social Services	Local Development Fund	LGU Tabango	395,200.50	400,000.00	395,200.50	395,200.50	297,882.37	100	100	100	100	0	10	2	Project completed, on - going final billing process

Submitted by:		Approved by:	
Designation/Office:	ROGER P. DIONGZON OIC - MPDC/Secretary LPMC		HON. LOWINE N. UY Chairperson, LPMC
Date:	September 22, 2026	Date:	September 22, 2026