



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of March 10, 2026 (1st Quarter)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Installation of Solar Streetlights	Municipality of Kawayan	10/19/2025	11/17/2025	Social Services	Others	LGU Kawayan	300,000.00	300,000.00	300,000.00	300,000.00	300,000.00	100	100	100	100	0	9	0	Project finished ahead of schedule Project completion: November 14, 2025

Submitted by:	 SHERWIN M. TILLADA	Approved by:	 RODOLFO J. ESPINA
Designation/Office:	Project Monitoring Committee - Chairmain/ Punong Barangay - Inasuyan	Designation/Office:	Municipal Mayor
Date:	March 16, 2026	Date:	MARCH 16, 2026