



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of March 10, 2026 (1st Quarter)

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Installation of Solar Streetlights	Brgy. Balite	Municipality of Kawayan	100	100	100	0	No issue. The installed solar streetlights are fully operational and properly installed along identified areas. The lighting system provides adequate illumination during night time and improves visibility and safety for the residents and motorists	Others	Resolved	MEO, Barangay Officials, LPMC	The Municipal Engineering Office conducted a final inspection and confirmed that the project meets the approved plans and specifications	It is recommended that the barangay officials conduct regular monitoring and cleaning of the solar panels to maintain efficiency and ensure the long term functionality of the solar streetlight system. While the LPMC will schedule another inspection in the future	N	None

Submitted by:	 SHERWIN MATILLADA	Approved by:	 RODOLFO J. ESPINA
Designation/Office:	Project Monitoring Committee - Chairmain/ President, Liga ng mga Barangay	Designation/Office:	Municipal Mayor
Date:	March 16, 2026	Date:	March 16, 2026