


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of September 10, 2026 (3rd Quarter)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWP to date (%)	Actual OWP to date (%)	Slippage	M	F	
Construction of Concrete Perimeter Fence	Municipality of Kawayan	08-03-26	09-19-26	Economic Services	Others	Municipality of Kawayan	300,000.00	300,000.00	300,000.00	300,000.00	300,000.00	100%	100%	100%	100%	0%	8	0	Beneficiaries: Male - 650 Female - 621 1,271
Construction of Concrete Pathway in Brgy. Tucdao	Municipality of Kawayan	08-10-2026	09-08-2026	Economic Services	Others	Municipality of Kawayan	300,000.00	300,000.00	300,000.00	300,000.00	300,000.00	100%	100%	100%	100%	0%	8	0	Beneficiaries: Male - 921 Female - 887 1,801
Construction of Barangay Road in Brgy. Ungale	Municipality of Kawayan	07-20-2026	08-18-2026	Economic Services	Others	Municipality of Kawayan	300,000.00	300,000.00	300,000.00	300,000.00	300,000.00	100%	100%	100%	100%	0%	8	0	Beneficiaries: Male - 1,089 Female - 1,053 2,152
Construction of Seawall and Embankment, Brgy. Bulalacao	Municipality of Kawayan	07-13-2026	08-21-2026	Economic Services	Others	Municipality of Kawayan	3,997,726.25	4,000,000.00	4,000,000.00	3,997,726.25	-	100%	0%	59%	80%	-21%	8	0	Beneficiaries: Male - 1,089 Female - 1,053 2,152

Submitted by:  SHERWIN M. TILLADA	Approved by:  RODOLFO J. ESPINA
Designation/Office: Project Monitoring Committee - Chairmain/ Punong Barangay - Inasuyan	Designation/Office: Municipal Mayor
Date: September 10, 2026	Date: September 10, 2026