




REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
As of February 20, 2026 (1st Quarter)

PMC: LGU - TUNGA, LEYTE

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b)Funding Source (c) Project Schedule	FINANCIAL STATUS (IN PHP M)							Target to Date	Actual Accomplishm ent to Date	Slippage	Performance	Employment Generated		Remarks
	Output Indicators	Allocation	Releases	Obligations	Disbursements	Funding Support (%)	Fund Utuilization (%)					(M)	(F)	
		As of Reporting Period	As of Reporting Period	As of Reporting Period	As of Reporting Period									
(a) Construction and Installation of Street Lighting System (b) AIP D.F. 2026 (c) January 05, 2026 to February 04, 2026	Installation of 16 units LED Street Light	₱ 998,499.50	₱ 998,499.50	₱ -	₱ -	100.00%	0%	100.00%	100.00%	0.00%	100.00%			Completed
(a) Road Reblocking along corner Zamora Street Extension & National Highway (b) AIP D.F. 2026 (c) January 14, 2026 to February 16, 2026	Road Reblocking with 200mm Concrete Pavement Thickness	₱ 249,106.91	₱ 249,106.91	₱ -	₱ -	100.00%	0%	100.00%	100.00%	+30.57%	100.00%			Completed
(a) Road Reblocking along corner Rizal Street & National Highway (b) AIP D.F. 2026 (c) January 14, 2026 to February 16, 2026	Road Reblocking with 200mm Concrete Pavement Thickness	₱ 249,046.22	₱ 249,046.22	₱ -	₱ -	100.00%	0%	100.00%	100.00%	+31.81%	100.00%			Completed
(a) Road Concreting of Barangay San Roque Road (to Covered Court) (b) AIP D.F. 2025 (c) December 18, 2025 to January 07, 2026	Concrete Pavement = 43m Length 3m Width x 200mm Thick	₱ 199,500.00	₱ 199,500.00	₱ -	₱ -	100.00%	0%	100.00%	100.00%	0.00%	100.00%			Completed

Submitted by:
Designation/ Office:
Date:


REMAR B. BURANDAY
PMC Chairperson

Noted by:


HON. REINBERT C. COSTELO, C.E.

Agency Head