



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)

SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS

As of June 2026

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)					Physical Accomplishment			Employment Generated		Remarks	
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Alloiment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target O/WA to date (%)	Actual O/WA to date (%)	Slippage	M		F
Improvement of Municipal Building and the Municipal Grounds Phase II	Municipality of Gamay, Northern Samar	October 17, 2025	June 13, 2026	Economic Services	ODA loan	General Fund	16,172,995.66	16,215,126.75	16,215,126.75	6,453,425.78	6,453,425.78	100	39.80	100.00%	100.00%	0	25	2	Completed
Submitted by:  EUSEBIO G. GARAY Approved by:  DR. TIMOTEO T. CAPOQUIAN, JR.																			
Designation/Office:		LPMC Chairperson								Approved by:		Municipal Mayor							
Date:		16-Jun-26								Date:		16-Jun-26							