

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of June 2026.

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Installation of Solar Lights at Lapinig Del Norte	Municipality of Lapinig, Northern Samar	23/03/2026	05/21/226	Social Services	Local Development Fund	LGU	534,403.80	534,904.00	534,403.80	534,403.80	534,403.80	100	100.00	100	100	0	10	0	Completed
Improvement of Multi-Purpose Stage at Lapinig Central Elementary School	Municipality of Lapinig, Northern Samar	20/04/2026	18/07/2026	Social Services	Local Development Fund	LGU	999,496.33	1,000,000.00	999,496.33	999,496.33	-	0	0.00	74.44	80.00	5.56	10	0	On going
Concreting of Access Road Phase III at Barangay Alang-Alang (Mini-Forest)	Municipality of Lapinig, Northern Samar	05/04/2026	04/07/2026	Social Services	Local Development Fund	LGU	3,796,999.47	3,800,000.00	3,796,999.47	3,796,999.47	3,796,999.47	100	100.00	100	100	0	10	0	Completed
Submitted by:	HON. VIVIAN M. RONGCALES	Approved by:												HON. ROMUALDO A. MENTON JR					
Designation/Office:	LPIMC CHAIRMAN													Head of Agency/Office					