


LOCAL PROJECT MONITORING COMMITTEE (LPMC)
MONITORING AND EVALUATION PLAN
FOR CY 2026

Description of Indicators	Baseline Data	Target Values (2026)				Source of Data	Method of Data Collection	Timing/ Frequency	Unit/ Person Responsible to Collect	Unit/ Person Responsible to Report
	2025	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter					
Constructed more or less 326m concrete pathway	0 linear meter		100 linear meter	226 linear meter		Inspection progress report of Municipal Engineer	Review of documents	Quarterly	LPMC Secretariat	LPMC Chairperson
Constructed 2nd floor of the Multi-purpose Hall for Barangay Quezon with roofing, windows and doors	One (1) storey completed with concrete		concrete posts and CHB walls	Roofing, windows and doors		Inspection progress report of Municipal Engineer	Review of documents	Quarterly	LPMC Secretariat	LPMC Chairperson
Constructed foundation, posts and beams for the 6 x 8 m Multi-purpose Hall of Barangay San Jose	No structure			Foundation and posts	Beams	Inspection progress report of Municipal Engineer	Review of documents	Quarterly	LPMC Secretariat	LPMC Chairperson
Constructed foundation, posts and beams for the 6 x 8 m Multi-purpose Hall of Barangay	No structure			Foundation and posts	Beams	Inspection progress report of Municipal	Review of documents	Quarterly	LPMC Secretariat	LPMC Chairperson
Constructed 2.4 m columns, foundation concrete flooring with embankment for the Barangay Magtaon Multi-Purpose Hall	No structure			Embankment, foundation	Concrete columns and flooring	Inspection progress report of Municipal Engineer	Review of documents	Quarterly	LPMC Secretariat	LPMC Chairperson
Constructed posts, beams and roofing for the Del Norte Multi-purpose Gym	posts and concrete pavement		Concrete posts and beams	Roofing		Inspection progress report of Municipal	Review of documents	Quarterly	LPMC Secretariat	LPMC Chairperson
Installation of Roof framing and roofing for the MAIHS Multi-purpose Gym	Posts, Beams, Concrete gutter, concrete pavement			Roof Framing	Installation of GI Sheets	Inspection progress report of Municipal Engineer	Review of documents	Quarterly	LPMC Secretariat	LPMC Chairperson
Construction of 4m x 5m extension (foundation, posts, slab on fill, concrete roofdeck	Two(2) storey concrete building			foundation, slab on fill	posts and roofing	Inspection progress report of Municipal Engineer	Review of documents	Quarterly	LPMC Secretariat	LPMC Chairperson

Description of Indicators	Baseline Data 2025	Target Values (2026)				Source of Data	Method of Data Collection	Timing/ Frequency	Unit/ Person Responsible to Collect	Unit/ Person Responsible to Report
		1st Quarter	2nd Quarter	3rd Quarter	4th Quarter					
Constructed 250 m x 2.5 m concrete pavement with 0.20m thickness in Barangay Naparasan				250 linear meters concrete pavement		Inspection progress report of Municipal Engineer	Review of documents	Quarterly	LPMC Secretariat	LPMC Chairperson
Constructed 125 m x 5 m concrete pavement with 0.20m thickness in Barangay Jubasan				125 linear meters concrete pavement		Inspection progress report of Municipal Engineer	Review of documents	Quarterly	LPMC Secretariat	LPMC Chairperson
Construction of 7m x 18 m, one (1) storey with two(2) classrooms school building, painting not included	No structure			foundation, columns, walls, beams, plumbing works	electrical works, roofing, ceiling, doors and windows	Inspection progress report of Municipal Engineer	Review of documents	Quarterly	LPMC Secretariat	LPMC Chairperson
Constructed 220 m x 2.5 m concrete pavement to Burgos Evacuation Center, including the removal of unsuitable materials	0 linear meter			removal of unsuitable materials	2 x 2.5 m concrete pavement20	Inspection progress report of Municipal Engineer	Review of documents	Quarterly	LPMC Secretariat	LPMC Chairperson
Construction of walls and roofing, installation of doors and windows, installation of plumbing works and electrical works of the Senior Citizen Building in Barangay Jubasan	Foundation, posts, beam and slab on fill			concrete walls, roofing, plumbing works and electrical works	Installation of doors and windows	Inspection progress report of Municipal Engineer	Review of documents	Quarterly	LPMC Secretariat	LPMC Chairperson
Remove and replace 170 meters concrete pavement in Barangay Siljagon	Damaged concrete pavement need		Removal of damaged pavement	Construction of 170 m concrete pavement		Inspection progress report of Municipal Engineer	Review of documents	Quarterly	LPMC Secretariat	LPMC Chairperson


Prepared by:


MA. TERESA L. MINGUEZ
 LPMC Secretariat

Approved by:


CYRUS A. BORJA
 LPMC Chairperson

Noted by:


ATTY. RONN MICHAEL L. TEJANO
 Municipal Mayor