



Republic of the Philippines
PROVINCE OF NORTHERN SAMAR
MUNICIPALITY OF PALAPAG

-oOo-

Municipal Project Monitoring Committee

EXCERPT FROM THE MINUTES OF THE 1ST QUARTER 2026 MEETING OF THE MUNICIPAL PROJECT MONITORING COMMITTEE OF PALAPAG, NORTHERN SAMAR HELD ON MARCH 17, 2026, 3:10 PM AT THE LEGISLATIVE HALL, PEOPLE'S CENTER, PALAPAG, NORTHERN SAMAR

MPMC RESOLUTION No. 001, Series of 2026

**REQUESTING ANLE CONSTRUCTION ON THE IMMEDIATE COMPLETION OF
THE CONSTRUCTION OF 1 UNIT 2-CLASSROOM SCHOOL BUILDING AT
BRGY. NAGBOBTAC, PALAPAG, NORTHERN SAMAR**

WHEREAS, the Local Project Monitoring Committee (LPMC) is committed to promoting transparency, accountability, and efficiency in the implementation of all programs, projects, and activities (PPAs) within the Municipality of Palapag Northern Samar;

WHEREAS, during the 1st Quarter 2026 MPMC monitoring and meeting held on March 17, 2026, the Members raised concerns regarding the Construction of 1 Unit 2-Classroom School Building at Brgy. Nagbobotac, Palapag, Northern Samar which was originally scheduled for completion in the second semester of year 2025;

WHEREAS, it was observed that the delay in construction has resulted in the rusting and depletion of steel bars already delivered and installed on site;

WHEREAS, upon inspection, the contractor's project supervisor cited difficulties in hauling materials to the project site and the occurrence of frequent inclement weather as primary reasons for the delay in project completion;

WHEREAS, the contractor's project supervisor further indicated their intention to formally request a two-month extension from the Local Government Unit and submit a catch-up plan, through the Municipal Engineering Office, to allow sufficient time for the completion of the said project;

WHEREAS, the MPMC acknowledged the issues raised but emphasized the need for the contractor to expedite project completion to prevent further deterioration of materials, and specifically requested the contractor to reinforce the frames already constructed to safeguard against further damage.

NOW, THEREFORE, on motion of MPMC regular member and CSO representative Mrs. Flor M. Monica, duly seconded by PB Analiza Acquiatt, the MPMC resolve as it hereby resolve to request the immediate completion of the Construction of 1 Unit 2-Classroom School Building at Brgy. Nagbobotac, Palapag, Northern Samar.



PALAPAG@2040: Padayon Pag-usap.
People's Center, Justice Romualdez Street, Brgy. Tambangan, Palapag, N. Samar | mlgupalapag@gmail.com



Republic of the Philippines
PROVINCE OF NORTHERN SAMAR
MUNICIPALITY OF PALAPAG

-oOo-

Municipal Project Monitoring Committee

APPROVED this 17th day of March 2026 at Legislative Session Hall, People's Center,
Palapag Northern Samar.

I HEREBY CERTIFY to the correctness of the resolution.


AIRA MAE A. VERANO
PEA/LMPC Secretariat

THE COMMITTEE MEMBERS:


HELEN C. LIM
President, Liga ng mga Barangay
Chairman


ROSALINDA S. JARITO
MLGOO
Vice-Chairman


ANALIZA C. ACQUIAT
Punong Barangay, Brgy. Asum
Member


SONIE O. ROMANCE
Punong Barangay, Brgy. Pangpang
Member


MELISSA JANE M. OMayON
Punong Barangay, Brgy. Tinampo
Member


RAUL C. GOREMBALEM
MEO Personnel
Member


FLOR M. MONICA
CSO Representative
Member


ARVIN J. ESPINOSA
CSO Representative
Member



PALAPAG@2040: Padayon Pag-usap.
People's Center, Justice Romualdez Street, Brgy. Tambangan, Palapag, N. Samar | mlgupalapag@gmail.com