

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of June 2026 (2nd Quarter)

RPMES FORM 6

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to Be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWP/PA to date (%)	Actual OWP/PA to date (%)	Slippage								
CONSTRUCTION OF GINULGAN-INANAHAWAN CONCRETE PATHWAY WITH DRAINAGE CROSSINGS	Brgy. Ginulgan/ Inanahawan, Pambujan, Northern Samar	LGU-Pambujan	72.52	100%	100%	0%	Project was complete, no major issues except for overgrown vegetations on some parts of the pathway	Performance of Contractors/Consultants	Current	LPMC Actual Inspection	Recommendation to contractor for clearing of overgrown vegetation on parts of the pathway.	Recommendation to barangay council for the maintenance and clearing of vegetations on both sides of the pathway.	N	None
KANKINAWAY AGRI-ECO TOURISM PROJECT-PHASE III	Sito Kankinaway, Brgy. 7, Pambujan, Northern Samar	LGU-Pambujan	45.59	100%	96%	-4%	No issues raised, project is almost complete.	Performance of Contractors/Consultants	Current	LPMC Actual Inspection	No actions taken.	No actions need to be taken.	N	None
CONSTRUCTION OF INANAHAWAN STEEL FOOT BRIDGE	Brgy. Inanahawan, Pambujan, Northern Samar	LGU-Pambujan	49.18	100%	100%	0%	No issues raised and project was complete.	Performance of Contractors/Consultants	Current	LPMC Actual Inspection	No actions taken.	No actions need to be taken.	N	None
CONSTRUCTION OF IGOT STEEL FOOT BRIDGE	Brgy. Igot, Pambujan, Northern Samar	LGU-Pambujan	47.03	100%	70%	-30%	Project is behind the target completion date.	Performance of Contractors/Consultants	Current	LPMC Actual Inspection	Recommendation to speed up construction works.	Addition of manpower to speed up remaining works.	N	None
CONSTRUCTION OF DRAINAGE CANALS, SIDEWALKS, CURBS AND GUTTERS ALONG MUNICIPAL ROADS	Brgys. 3, 4, 8, Pambujan, Northern Samar	DPWH-NSSDEO	98.99	100%	100%	0%	No issues, project was completed.	Performance of Contractors/Consultants	Current	LPMC Actual Inspection	No actions taken.	No actions need to be taken.	N	None
CONSTRUCTION OF BRIDGE	Brgy. Ginulgan, Pambujan, Northern Samar	DPWH-NSSDEO		65%	65%	0%	Construction works resumed.	Performance of Contractors/Consultants	Current	LPMC Actual Inspection	No actions taken.	No actions need to be taken.	N	None
CONSTRUCTION OF EVACUATION CENTER AT BRGY. 1 POBLACION, PAMBUIJAN, N. SAMAR	Brgy. 1 Poblacion, Pambujan, Northern Samar	Provincial Government of Northern Samar		50%	45%	-5%	Considerable negative physical accomplishment was observed.	Performance of Contractors/Consultants	Current	LPMC Actual Inspection	Recommendation to the contractor to speed up works.	Addition of manpower to speed up remaining works.	N	None
CONSTRUCTION OF LEVEL II WATER SYSTEM AT BRGY. YNAGUNGAYAN	Brgy. Ynagungayan, Pambujan, Northern Samar	LGU-Pambujan	49.09	100%	90%	-10%	Construction works was temporarily suspended/stopped due to absence of water supply from the identified source.	Site Condition/Availability	Current	LPMC Actual Inspection	Recommendation to contractor for the continuation of the remaining works based on plan.	Work resumption order - to complete the remaining works as per plan and POW.	N	None
CONSTRUCTION/REHABILITATION OF CAMUJADAL/CAN-OMAW CONCRETE PATHWAY	Brgy. Canjumadal, Pambujan, Northern Samar	LGU-Pambujan	99.96	60%	100%	40%	No issues raised, project was completed ahead of time.	Performance of Contractors/Consultants	Current	LPMC Actual Inspection	No actions taken.	No actions need to be taken.	N	None

Submitted by:			Approved by:		
Designation/Office:	DAISY D. BALANQUIT LPMC Chairperson/ Office of the Sangguniang Bayan			OWEN LAMBERTO L. SIERRADI Municipal Mayor	
Date:	1-Jul-26		Date:	1-Jul-26	