

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
KEY LESSONS LEARNED FROM ISSUES RESOLVED AND BEST PRACTICES
In 2026

Program/Project Title	Location	Implementing Agency	Problem/ Issue		Strategies/Actions Taken to Resolve the Problem/Issue	Responsible Entity/Key Actors and their Specific Assistance	Lessons learned and Good Practices that could be shared to the NPMC/Other PMCs
			Nature	Details			
1. Standard One (1) Storey Child Development Center or "Bulilit Center" Project, LGU-Rosario, Northern Samar	Brgy. Aguada	MEO	Performance of Contractors/Consultants	The beneficiaries requested complete details of the project, such as Program of Work (POW) although the project billboard is installed at the site but lacks important project details.	Update the project billboard and provide/ensure availability of complete project information, including POW, project cost, duration, and other require details.		
2. Improvement of Centralized Materials Recovery Facility, LGU-Rosario, Northern Samar	Brgy. Commonwealth	MEO	Performance of Contractors/Consultants	Preliminary construction was observed although the contract duration was already lapsed			
3. Rehabilitation of Farm-to-Market Road at Barangay Commonwealth, Rosario, Northern Samar	Brgy. Commonwealth	MEO	Performance of Contractors/Consultants				
4. Construction of Farmer's Center/Kadiwa Center Located at Barangay Salhag (Phase2), LGU-Rosario, Northern Samar	Brgy. Salhag	MEO	Performance of Contractors/Consultants	No tiles, windows, ceiling, and no billboard	Expedite the completion and installation of the remaining components and conduct regular monitoring until completion		
5. Rehabilitation of Solar Street Light Along National Highway, LGU-Rosario, Northern Samar	Along National Highway	MEO	Performance of Contractors/Consultants		None		
6. Provision of Basic Sanitation Facilities for Selected Beneficiaries – Phase 2, LGU-Rosario, Northern Samar	Brgy. Commonwealth	MEO	Performance of Contractors/Consultants	Out of 64, 36 have already installed the toilets holes, while 8 have completed the toilet structure.	Regularly monitor the accomplishment until all 64 beneficiaries are served.		
7. Rehabilitation/Improvement of Municipal Covered Court and Provision of Facilities (Gender – Responsive Toilets, Ventilations, etc.)	Brgy. Poblacion	MEO	Performance of Contractors/Consultants	The construction of the gender-responsive toilets and other related facilities is not yet completed.	Increase manpower/resources as necessary, and closely monitor progress until completion.		

Submitted by:	ENP. RETHEL C. DEPENAR	Approved by:	DAVID A. BIDO
Designation/Office:	LPMC Secretariat		Municipal Mayor
Date:		Date:	